

Harper Brothers Construction LLC
 Project Title: Northpark Drive Overpass Project (T-1013)
 Owner: Lake Houston Redevelopment Authority
 HBC Job No: 2215
Date Prepared: 05/14/2026
 Prepared By: Josh Laney



OPERATIONS		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	Crew	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	5/25	5/26	5/27	5/28	5/29	5/30	5/31	6/1	6/2	6/3	6/4	6/5	6/6
Excavate/Grade - N. Detention Pond	Lalo			X	X	X	X	X														
Cement Treat (8") - N. Detention Pond	Lalo					X		X														
Excavate/Grade - S. Detention Pond	Lalo			X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X
Cement Treat (8") - S. Detention Pond	Lalo				X		X			X		X		X			X		X		X	
Prep Spread Footing Illumination Foundations @ WB and EB NorthPark (10 ea)	Rodrigo			X	X	X	X	X		X	X	X	X	X								
Pour Spread Footing Illumination Foundations @ WB and EB NorthPark (10 ea)	Rodrigo				X		X			X		X		X								
Prep 15" Fast Track EBNorthpark - Dry Cleaners	Juan Carlos			X	X																	
Pour 15" Fast Track EBNorthpark - Dry Cleaners	Juan Carlos					X																
Prep 12" Paving EB/WB Northpark - East Bridge Header	Juan Carlos									X	X	X	X	X	X		X	X	X	X	X	X
Pour 12" Paving EB/WB Northpark - East Bridge Header	Juan Carlos										X		X		X			X		X		X
Prep 15" Fast Track EBNorthpark - LT Turn Dry Cleaners	Juan Carlos						X	X														
Pour 15" Fast Track EBNorthpark - LT Turn Dry Cleaners	Juan Carlos							X														
Prep Sidewalk Leave Outs - Project Wide	Moran Construction									X	X	X	X	X								
Pour Sidewalk Leave Outs - Project Wide	Moran Construction									X		X		X								
Prep Driveway - Mermaid Car Wash	Moran Construction			X	X	X	X															
Pour Driveway - Mermaid Car Wash	Moran Construction				X		X															
Russel Palmer Traffic Signals - Ped Poles/ Ground Boxes/ Conduit Work	Third Coast			X	X	X	X			X	X	X	X	X								
Illumination Foundations - Drill/Pour Remaining Luminaire Foundations - Project Wide	Third Coast					X	X															
Sod/Seeding of Medians - East of RR Tracks to Project End	A-1 Erosion									X	X											
Asphalt Transitions @ RR Tracks - Paving @ Sidewalks	HBC									X	X											
Stripe EB and WB Access Rd up to UPRR Tracks	TS&L									X	X											
Installing Irrigation Main Line - East of the RR Tracks	TWL			X	X	X	X			X	X	X	X	X								

Memorial Day