

Harper Brothers Construction LLC  
 Project Title: Northpark Drive Overpass Project (T-1013)  
 Owner: Lake Houston Redevelopment Authority  
 HBC Job No: 2215  
**Date Prepared: 06/18/2026**  
 Prepared By: Josh Laney



OPERATIONS		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	Crew	6/21	6/22	6/23	6/24	6/25	6/26	6/27	6/28	6/29	6/30	7/1	7/2	7/3	7/4	7/5	7/6	7/7	7/8	7/9	7/10	7/11
Excavate/Grade - N. Detention Pond	Lalo		X	X	X	X	X			X	X	X	X	X								
Cement Treat (8") - N. Detention Pond	Lalo				X		X				X		X									
Excavate/Grade - S. Detention Pond	Lalo																X	X	X	X	X	X
Cement Treat (8") - S. Detention Pond	Lalo																	X		X		X
Demo Existing Lanes of LP 494 Intersection - Asphalt/Subgrade	Lalo				X	X	X	X														
Place 54" RCP - Across Northpark @ LP 494 Intersection JB 18 to MH 13	Juan V.									X	X	X										
Tie in 54" RCP and top out MH 13 - In front of Dry Cleaners LP 494	Juan V.												X	X								
Install 7 x 6 - JB 17 to JB 16 - Across Northpark Dr W. of LP 494	Juan V.																X	X	X	X	X	X
Form/Pour /Strip - CIP Coping for Illumination East Header	Rodrigo				X	X	X	X		X												
Prep Retaining Wall Level Pad - Walls 1, 2	Rodrigo										X	X	X	X								
Pour Retaining Wall Level Pad - Walls 1, 2	Rodrigo												X									
Prep 12" Paving EB/WB Northpark - East Bridge Header	Juan Carlos		X	X	X	X	X															
Pour 12" Paving EB/WB Northpark - East Bridge Header	Juan Carlos				X		X															
Prep 15" Fast Track Paving NB LP 494	Juan Carlos									X	X	X	X	X								
Pour 15" Fast Track Paving NB LP 494	Juan Carlos											X		X								
Prep 15" Fast Track Paving SB LP 494	Juan Carlos																X	X	X	X	X	X
Pour 15" Fast Track Paving SB LP 494	Juan Carlos																	X		X		
Temp Signals - LP 494 Traffic Switch (UPRR ROW)	Third Coast			X																		
Temp Striping EB/WB Lanes of Northpark (UPRR ROW)	TS&L			X																		
Turn on New RR Crossing Gates - Test Signal Preemption (UPRR ROW)	UPRR /Benesch			X																		
Demo Existing Lanes of Northpark Whataburger to Public Storage	Martin Marietta									X	X	X	X	X								
Main Line Irrigation - I-69 to LP 494 (Including around Detention Ponds)	TWL		X	X	X	X	X															
Main Line Irrigation - LP 494 to Project End	TWL									X	X	X	X	X			X	X	X	X	X	
Russel Palmer Intersection - Traffic Signals	Third Coast		X	X	X	X	X															
Drill and Pour Illumination foundations	Third Coast									X	X	X	X	X			X	X	X	X	X	
Prepare Sidewalk Leaveouts - Project Wide	Moran Construction		X	X	X	X	X			X	X	X	X	X								
Pour Sidewalk Leaveouts - Project Wide	Moran Construction		X		X		X			X		X		X								

July 4th Holiday