

Project Title (GLO Funding Sources)	Est. Completion As of 5/1/26	Est. Completion As of 7/30/26	Difference in Days
Genoa Red Bluff Regional Stormwater Detention Basin (DR/MIT)	11/7/27	10/5/2027	-33
Brookglen Stormwater Detention Basin - Phase 2 (DR)	12/21/26	12/21/2026	0
Keegans Bayou Stormwater Detention Basin near Old Richmond Road - Phase 1 (DR)	12/18/26	12/18/2026	0
Arbor Oaks Stormwater Detention Basin (DR)	10/25/26	10/25/2026	0
East TC Jester Stormwater Detention Basin-Compartment 1B (DR/MIT)	3/4/27	3/23/2027	19
Kluge Stormwater Detention Basin-Phase 3 (DR/MIT)	6/10/27	7/29/2027	49
Greens Bayou Mid-Reach Channel Conveyance Improvements (DR/MIT)	5/11/27	5/11/2027	0
Lauder Stormwater Detention Basin - Compartment 2 (DR)	12/26/26	12/26/2026	0
Isom Stormwater Detention Basin (DR/MIT)	6/19/27	4/18/2027	-62
Stormwater Detention Basin along Jackson Bayou (DR)	9/3/26	9/1/2026	-2
Dinner Creek Stormwater Detention Basin (DR/MIT)	3/24/28	12/9/2027	-106
Channel Conveyance Improvements along Saltwater Ditch (MIT)	9/28/29	3/26/2030	179
Channel Conveyance Improvements along C147-00-00 (MIT)	9/20/2029	11/22/2029	63
Kolbe Road Drainage Improvements (MIT)	10/10/2028	10/10/2028	0
Barrett Station Drainage Improvements (MIT)	4/3/2029	4/3/2029	0
Taylor Gully Channel Conveyance Improvements and Woodridge Stormwater Detention Basin (DR/MIT)	11/8/2027	11/8/2027	0
Upper Cypress Creek Floodplain Preservation (MIT)	N/A	N/A	N/A
Channel Rehabilitation at Kuykendahl and Cypress Hill Stormwater Detention Basin (Cypress Creek Channel Rehabilitation and Stormwater Detention Basin, Main Stem, Batch 5) (DR/MIT)	5/10/2027	11/3/2027	177
Senger Stormwater Detention Basin Phase 1 and Channel Rehabilitation at IH-45 (Cypress Creek Channel Rehabilitation and Stormwater Detention Basin, Main Stem, Batch 5) (DR/MIT)	1/2/2028	6/13/2028	163
West TC Jester Stormwater Detention Basin (MIT)	12/22/2028	12/15/2028	-7
Boudreaux Stormwater Detention Basin - Phase 1 (MIT)	3/2/2029	4/14/2029	43
Halls Bayou Channel Conveyance Improvements Downstream of Hopper (MIT)	3/1/2028	1/14/2028	-47
Channel Conveyance Improvements and Stormwater Detention Basin on P118-23-00 (Melrose) (MIT)	1/3/2029	10/30/2030	665
Lauder Stormwater Detention Basin-Phase 3A (MIT)	8/16/2027	1/31/2027	-197
Channel Conveyance Improvements and Stormwater Detention Basins on P118-08-00 (Rosewood) (MIT)	11/7/2029	12/6/2029	29
Hahl North Stormwater Detention Basin (MIT)	2/26/2029	1/25/2029	-32
Stormwater Detention Basin on Halls Bayou near Hardy West (MIT)	3/17/2029	1/1/2030	290
South Mayde Creek Channel Conveyance Improvements (MIT)	7/30/29	3/19/2029	-133
South Mayde Creek Stormwater Detention Basin (MIT)	7/30/29	3/19/2029	-133
Stormwater Detention Basin on South Mayde Creek near the Grand Parkway-Phase 1 (MIT)	9/1/27	6/30/2027	-63
Total			862