

2018 Bond Program - Project Data as of Q1 2026

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
C-01	Excavation of the Helms Rd. Stormwater Detention Basins, Phase 1	Helms Stormwater Detention Basin and Channel Conveyance Improvements	Active	2	Halls Bayou	\$94,289	\$122,707	1st	9.4	-	Complete	Complete (Q2 2021)
C-01	Excavation of North and South Helms Rd. Basins Phase 2	Helms Stormwater Detention Basin and Channel Conveyance Improvements	Active	2	Halls Bayou	\$1,810,786	\$2,926,161	1st	9.4	-	-	Complete (Q3 2021)
C-01	Helms Stormwater Detention Basin and Conveyance Improvements	Helms Stormwater Detention Basin and Channel Conveyance Improvements	Active	2	Halls Bayou	\$1,316,576	\$40,972,168	1st	9.4	-	Planned	Planned (Q1 2030)
C-03	Clear Creek Federal Flood Risk Management Project - Phase 4B - CCI from Pearland Pkwy to Mykawa	Clear Creek Federal Flood Risk Management Project	Active	1	Clear Creek	\$0	\$6,700,000	2nd	7.1	-	Planned	Planned (Q1 2033)
C-03	Clear Creek Federal Flood Risk Management Project - Phase 5B - CCI from Mykawa to Cullen	Clear Creek Federal Flood Risk Management Project	Active	1	Clear Creek	\$0	\$11,200,000	2nd	7.1	-	Planned	Planned (Q1 2033)
C-03	Clear Creek Federal Flood Risk Management Project - Phase 5A - Wayside SWDB	Clear Creek Federal Flood Risk Management Project	Active	1	Clear Creek	\$0	\$11,300,000	2nd	7.1	-	Planned	Planned (Q1 2033)
C-03	Clear Creek Federal Flood Risk Management Project - Phase 4A - IBC SWDB	Clear Creek Federal Flood Risk Management Project	Active	1	Clear Creek	\$0	\$22,500,000	2nd	7.1	-	Planned	Planned (Q1 2033)
C-03	Clear Creek Federal Flood Risk Management Project - Phase 3 - City of Pearland SWDB	Clear Creek Federal Flood Risk Management Project	Active	1	Clear Creek	\$0	\$20,050,000	2nd	7.1	-	Planned	Planned (Q1 2033)
C-03	Clear Creek Federal Flood Risk Management Project - G002	Clear Creek Federal Flood Risk Management Project	Active	1, 2	Clear Creek	\$14,401,570	\$27,403,784	2nd	7.1	-	In-Progress	-
C-03	Clear Creek Federal Flood Risk Management Project - R008	Clear Creek Federal Flood Risk Management Project	Active	1, 2	Clear Creek	\$154,750	\$40,114,906	2nd	7.1	-	In-Progress	-
C-03	Clear Creek Federal Flood Risk Management Project	Clear Creek Federal Flood Risk Management Project	Active	1, 2	Clear Creek	\$405,169	\$99,171,596	2nd	7.1	-	In-Progress	-
C-03	Clear Creek Federal Flood Risk Management Project - Phase 2 - Hughes SWDB	Clear Creek Federal Flood Risk Management Project	Active	1, 2	Clear Creek	\$0	\$47,446,000	2nd	7.1	-	Planned	Planned (Q3 2032)
C-03	Mud Gully Channel Conveyance Improvements	Clear Creek Federal Flood Risk Management Project	Active	2	Clear Creek	\$2,399,237	\$13,402,318	2nd	7.1	-	Complete	Complete (Q2 2022)
C-03	Mud Gully Channel Conveyance Improvements Pkg. 2	Clear Creek Federal Flood Risk Management Project	Active	2	Clear Creek	\$7,777,636	\$11,961,484	2nd	7.1	-	-	Complete (Q1 2025)
C-05	Rev. Lawson Stormwater Detention Basin	Rev. Lawson Stormwater Detention Basin	Active	1	Clear Creek	\$823,875	\$2,168,614	1st	7.6	-	Complete	Complete (Q2 2026)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
C-05	South Belt Stormwater Detention Basin Excavation, Phase 3	South Belt Stormwater Detention Basin	Active	1, 2	Clear Creek	\$16,143,386	\$17,861,830	1st	7.6	-	Complete	Complete (Q2 2023)
C-06	Brookglen Stormwater Detention Basin - Phase 1	Brookglen Stormwater Detention Basin	Active	2	Armand Bayou	\$5,206,274	\$8,700,109	2nd	6.8	-	Complete	Complete (Q2 2025)
C-06	Brookglen Stormwater Detention Basin - Phase 2	Brookglen Stormwater Detention Basin	Active	2	Armand Bayou	\$527,828	\$4,563,033	2nd	6.8	-	Complete	In-Progress (Q4 2026)
C-07	Genoa Red Bluff SWDB Phase 1 & 2	Genoa Red Bluff Stormwater Detention Basin	Active	2	Armand Bayou	\$2,896,739	\$2,896,739	2nd	6.7	-	Complete	Complete (Q1 2023)
C-07	Genoa Red Bluff SWDB Phase 2A	Genoa Red Bluff Stormwater Detention Basin	Active	2	Armand Bayou	\$395,535	\$51,833,050	2nd	6.7	-	Complete	Planned (Q4 2027)
C-08	Channel Conveyance Improvements along Saltwater Ditch	Stormwater Detention Basin and Channel Conveyance Improvements along Salt Water Ditch	Active	1	Sims Bayou	\$712,593	\$88,168,988	1st	8.2	-	In-Progress	Planned (Q3 2029)
C-08	Flood Reduction Improvements along Saltwater Ditch	Stormwater Detention Basin and Channel Conveyance Improvements along Salt Water Ditch	Active	1, 2	Sims Bayou	\$1,076,654	\$1,076,654	1st	8.2	-	Complete	-
C-09	Channel Conveyance Improvements along C147-00-00	Channel Conveyance Improvements to C147-00-01	Active	1	Sims Bayou	\$996,316	\$84,720,261	1st	7.6	-	In-Progress	Planned (Q3 2029)
C-09	C147-00-00 Flood Risk Reduction Preliminary Engineering	Channel Conveyance Improvements to C147-00-01	Active	1	Sims Bayou	\$788,689	\$788,689	1st	7.6	-	Complete	-
C-10	South Shaver Stormwater Detention Basin	South Shaver Stormwater Detention Basin	Complete	2	Sims Bayou	\$10,304,946	\$11,741,962	2nd	7.2	-	Complete	Complete (Q1 2024)
C-11	DS 108, Bertner to Buffalo Speedway	Project Brays	Complete	1	Brays Bayou	\$17,734,090	\$17,734,090	1st	9	-	Complete	Complete (Q4 2017)
C-11	Greenbriar Bridge Replacement at Brays Bayou Discrete Segment 108B	Project Brays	Complete	1	Brays Bayou	\$5,270,303	\$5,270,303	1st	9	-	Complete	Complete (Q4 2020)
C-11	Bridge Replacement On Brays Bayou	Project Brays	Complete	1	Brays Bayou	\$10,667,258	\$10,667,258	1st	9	-	Complete	Complete (Q2 2021)
C-11	Bridge Replacement and Approach Roadway Replacement Discrete Segment	Project Brays	Complete	1	Brays Bayou	\$862,438	\$862,438	1st	9	-	Complete	Complete (Q1 2022)
C-11	DS 104 - Calhoun Street Bridge	Project Brays	Complete	1	Brays Bayou	\$200,764	\$200,764	1st	9	-	Complete	-
C-11	DS 105 - Alameda Road Bridge	Project Brays	Complete	1	Brays Bayou	\$195,557	\$195,557	1st	9	-	Complete	-
C-11	DS 103 - Lidstone to Calhoun	Project Brays	Complete	1, 2	Brays Bayou	\$11,465,861	\$11,465,861	1st	9	-	Complete	Complete (Q3 2016)
C-11	Brays Bayou Federal Flood Control Project	Project Brays	Complete	1, 2, 4	Brays Bayou	\$59,145,822	\$68,215,369	1st	9	-	Complete	Complete (Q1 2023)
C-11	DS109	Project Brays	Complete	1, 4	Brays Bayou	\$12,050,299	\$12,050,299	1st	9	-	Complete	Complete (Q4 2019)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
C-11	DS 110, Brays Bayou upstream of S. Rice to upstream of Fondren	Project Brays	Complete	1, 4	Brays Bayou	\$14,680,530	\$14,680,530	1st	9	-	Complete	Complete (Q4 2020)
C-11	South Rice Ave and Chimney Rock Bridges	Project Brays	Complete	1, 4	Brays Bayou	\$26,186,600	\$32,549,123	1st	9	-	Complete	Complete (Q1 2024)
C-11	Forest Hill Blvd. Bridge over Brays Bayou, DS B007	Project Brays	Complete	2	Brays Bayou	\$5,783,819	\$5,783,819	1st	9	-	Complete	Complete (Q3 2019)
C-11	DS 101a - Galveston Sub Railroad Bridge	Project Brays	Complete	2	Brays Bayou	\$2,092,929	\$2,262,429	1st	9	-	Complete	Complete (Q1 2022)
C-11	Telephone Road Bridge - Brays Bridge Repairs	Project Brays	Complete	2	Brays Bayou	\$305,195	\$478,514	1st	9	-	Complete	-
C-11	Brays Bayou Federal Flood Control Project Telephone, Lawndale, South 75th and Alameda Bridge Replacements Discrete Segments 102A	Project Brays	Complete	2	Brays Bayou	\$2,096,213	\$2,227,159	1st	9	-	Complete	-
C-11	DS 101 - South 75th Street	Project Brays	Complete	2	Brays Bayou	\$78,360	\$78,360	1st	9	-	Complete	-
C-11	Hillcroft Street Bridge	Project Brays	Complete	4	Brays Bayou	\$3,114	\$3,532	1st	9	-	-	Complete (Q1 2021)
C-118	Spring Creek Upstream Detention Partnership Project	Spring Creek Partnership Project	Closing	3, 4	Spring Creek Bayou	\$225,000	\$1,725,000	1st	7.7	Complete	-	-
C-12	Poor Farm Ditch Conveyance Improvements Bellaire Boulevard To University Boulevard	Poor Farm Ditch Conveyance Improvements	Active	1	Brays Bayou	\$373,550	\$31,643,317	3rd	4.2	-	In-Progress	Planned (Q4 2028)
C-13	D133-00-00 Sharpstown Master Drainage Plan with City of Houston	D133-00-00 Sharpstown Master Drainage Plan with City of Houston	Closing	4	Brays Bayou	\$0	\$0	2nd	6.2	Complete	-	-
C-14	White Oak Bayou Federal Flood Control Project Discrete Segment 01A	White Oak Bayou Federal Flood Damage Reduction Project	Active	1	White Oak Bayou	\$5,028,689	\$5,147,099	1st	7.7	-	Complete	Complete (Q2 2020)
C-14	White Oak Bayou Federal Project	White Oak Bayou Federal Flood Damage Reduction Project	Active	1	White Oak Bayou	\$17,732,125	\$24,443,490	1st	7.7	-	-	Complete (Q2 2026)
C-14	White Oak Bayou Federal Flood Damage Reduction Project	White Oak Bayou Federal Flood Damage Reduction Project	Active	1, 3	White Oak Bayou	\$13,247,108	\$17,974,482	1st	7.7	-	In-Progress	Complete (Q2 2022)
C-14	White Oak Bayou Federal Flood Damage Reduction Project	White Oak Bayou Federal Flood Damage Reduction Project	Active	1, 3	White Oak Bayou	\$24,366,459	\$26,579,338	1st	7.7	-	Complete	Complete (Q4 2024)
C-15	Arbor Oaks Detention Basin	Arbor Oaks Stormwater Detention Basin	Active	1	White Oak Bayou	\$6,449,585	\$8,451,388	3rd	4.45	-	Complete	In-Progress (Q4 2026)
C-15	Arbor Oaks Stormwater Detention Basin	Arbor Oaks Stormwater Detention Basin	Active	1	White Oak Bayou	\$6,501,097	\$25,954,597	3rd	4.45	-	Complete	In-Progress (Q4 2026)
C-16	Woodland Trails Stormwater Detention Basin	Woodland Trails Stormwater Detention Basin	Pausing	1	White Oak Bayou	\$1,184,421	\$1,911,442	2nd	6.2	-	In-Progress	-

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
C-17	San Jacinto Regional Watershed Master Drainage Plan (SJRWMDP)	San Jacinto Regional Watershed Master Drainage Plan (SJRWMDP)	Complete	1, 2, 3, 4	San Jacinto River	\$2,777,981	\$3,103,604	3rd	4.8	Complete	-	-
C-18	Project Hunting	Project Hunting	Active	-	Hunting Bayou	\$0	\$25,992,862	1st	9.4	-	-	-
C-18	Hunting Bayou Federal Flood Risk Management Project - DS 104	Project Hunting	Active	1	Hunting Bayou	\$5,868,347	\$5,868,347	1st	9.4	-	Complete	Complete (Q4 2019)
C-18	Hunting Bayou Federal Flood Risk Management Project Discrete Segment 104	Project Hunting	Active	1	Hunting Bayou	\$961,340	\$961,340	1st	9.4	-	Complete	Complete (Q2 2020)
C-18	Hunting Bayou Federal Flood Risk Management Project, Discrete Segment 108	Project Hunting	Active	1	Hunting Bayou	\$9,954,414	\$9,954,414	1st	9.4	-	Complete	Complete (Q3 2021)
C-18	Hunting Bayou Federal Flood Risk Management Project Discrete Segment 106	Project Hunting	Active	1	Hunting Bayou	\$7,619,607	\$8,535,299	1st	9.4	-	Complete	Complete (Q3 2022)
C-18	Hunting Bayou Federal Flood Risk Management Project Discrete Segment 105	Project Hunting	Active	1	Hunting Bayou	\$18,274,376	\$19,908,589	1st	9.4	Complete	Complete	Complete (Q4 2022)
C-18	Lockwood Design Modifications	Project Hunting	Active	1	Hunting Bayou	\$998,568	\$3,638,230	1st	9.4	-	-	In-Progress (Q3 2026)
C-20	Greens Bayou Mid-Reach Flood Risk Reduction Program Channel Conveyance Improvements, Segment 1	Greens Bayou Mid-Reach Flood Risk Reduction Program Channel Conveyance Improvements	Active	1, 2	Greens Bayou	\$3,929,618	\$79,271,216	1st	9	-	Complete	Planned (Q2 2027)
C-20	Greens Bayou Mid-Reach Flood Risk Reduction Program Channel Conveyance Improvements, Segment 1	Greens Bayou Mid-Reach Flood Risk Reduction Program Channel Conveyance Improvements	Active	1, 2	Greens Bayou	\$0	\$100,612,755	1st	9	-	Planned	Planned (Q4 2031)
C-23	P118-08-00 Conveyance and Detention Improvements	Channel conveyance improvements and detention basin construction along Tributary P118-08-00.	Active	1	Halls Bayou	\$3,699,807	\$32,664,635	2nd	6.75	Complete	In-Progress	Planned (Q4 2029)
C-23	P118-08-00 Channel Conveyance Improvements Phase II	Channel conveyance improvements and detention basin construction along Tributary P118-08-00.	Active	1	Halls Bayou	\$0	\$1,844,092	2nd	6.75	-	Planned	-
C-24	P118-09-00 Conveyance and Detention Improvements	Tributary P118-09-00 Conveyance Improvements	Transferred	1	Halls Bayou	\$566,494	\$676,876	2nd	6.45	Complete	Complete	-
C-25	Excavation of P518-11-00 Detention Basin	Isom Stormwater Detention Basin	Complete	2	Halls Bayou	\$6,568,913	\$7,834,290	3rd	4.45	-	-	Complete (Q4 2022)
C-25	Drainage Improvements Phase II	Isom Stormwater Detention Basin	Complete	2	Halls Bayou	\$11,903,764	\$12,150,595	3rd	4.45	-	Complete	Complete (Q1 2023)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
C-26	P118-23-00 and Tributaries Conveyance and Detention Improvements	Channel Conveyance Improvements and Stormwater Detention Basin on P118-23-01	Active	2	Halls Bayou	\$3,084,732	\$52,433,075	2nd	6.2	-	In-Progress	Planned (Q1 2029)
C-28	P118-25-00 and Tributaries Conveyance and Detention Improvements	Oak Glen Area Channel Conveyance Improvements and Stormwater Detention Basin	Active	2	Halls Bayou	\$6,866,536	\$38,737,186	1st	8.2	-	In-Progress	Planned (Q1 2030)
C-30	P118-27-00 Conveyance and Detention Improvements	P118-27-00 Conveyance and Detention Improvements	Active	2	Halls Bayou	\$762,508	\$806,691	1st	7.65	Complete	In-Progress	-
C-31	Smith Road Channel Diversion Project	Smith Road Channel Diversion Project	Active	1	Greens Bayou	\$11,531,787	\$12,200,000	2nd	5.6	-	Complete	Complete (Q1 2024)
C-32	Cutten Stormwater Detention Basin Improvements	Cutten Stormwater Detention Basin Improvements	Complete	1	Greens Bayou	\$15,014,979	\$22,121,620	2nd	6.6	-	Complete	Complete (Q3 2023)
C-33	Aldine-Westfield Stormwater Detention Basin - Phase I	Aldine-Westfield Stormwater Detention Basin	Complete	1	Greens Bayou	\$6,148,350	\$7,653,280	1st	9	-	-	Complete (Q1 2021)
C-33	Aldine-Westfield Stormwater Detention Basin - Phase II	Aldine-Westfield Stormwater Detention Basin	Complete	1	Greens Bayou	\$11,207,812	\$12,279,033	1st	9	-	-	Complete (Q3 2023)
C-34	Lauder Stormwater Detention Basin - Phase 1	Lauder Stormwater Detention Basin	Active	2	Greens Bayou	\$14,400,551	\$15,170,859	1st	8.4	-	Complete	Complete (Q1 2022)
C-34	Lauder Stormwater Detention Basin - Phase 2	Lauder Stormwater Detention Basin	Active	2	Greens Bayou	\$21,872,433	\$26,868,490	1st	8.4	-	Complete	Complete (Q4 2025)
C-34	Lauder Stormwater Detention Basin - Compartment 2	Lauder Stormwater Detention Basin	Active	2	Greens Bayou	\$1,310,527	\$27,518,490	1st	8.4	-	Complete	In-Progress (Q4 2026)
C-34	Lauder Stormwater Detention Basin - Phase 3A	Lauder Stormwater Detention Basin	Active	2	Greens Bayou	\$28,306	\$12,175,294	1st	8.4	-	In-Progress	Planned (Q3 2027)
C-35	Channel Conveyance Improvements in P118-14-00	Channel Conveyance Improvements in P118-14-00	Active	2	Halls Bayou	\$3,726,970	\$3,934,602	1st	7.6	-	-	Complete (Q2 2022)
C-36	PER for South Mayde Channel Improvements and Bypass	PER for South Mayde Creek Channel Conveyance Improvements and Stormwater Detention Basin	Active	4	Addicks Reservoir	\$666,927	\$666,927	1st	8.2	-	Complete	-
C-36	Bypass Detention Basin on South Mayde Creek U101-00-00	South Mayde Creek Channel Conveyance Improvements and Stormwater Detention Basin	Active	4	Addicks Reservoir	\$0	\$0	1st	8.2	-	-	-
C-36	South Mayde Creek Channel Conveyance Improvements	South Mayde Creek Channel Conveyance Improvements and Stormwater Detention Basin	Active	4	Addicks Reservoir	\$305,670	\$4,549,278	1st	8.2	-	In-Progress	Planned (Q3 2029)
C-36	South Mayde Creek Bypass Channel and Stormwater Detention Basin	South Mayde Creek Channel Conveyance Improvements and Stormwater Detention Basin	Active	4	Addicks Reservoir	\$0	\$12,000,000	1st	8.2	-	In-Progress	Planned (Q4 2031)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
C-37	West Little York Stormwater Detention Basin	West Little York Stormwater Detention Basin	Active	4	Addicks Reservoir	\$179,418	\$8,250,000	2nd	6.7	-	In-Progress	Planned (Q1 2027)
C-38	Dinner Creek Stormwater Detention Basin Phase 1	Dinner Creek Stormwater Detention Basin	Active	4	Addicks Reservoir	\$1,616,482	\$36,967,211	3rd	3.55	-	In-Progress	Planned (Q1 2028)
C-38	Dinner Creek Stormwater Detention Basin Phase 2	Dinner Creek Stormwater Detention Basin	Active	4	Addicks Reservoir	\$150,012	\$1,240,165	3rd	3.55	-	Complete	Complete (Q1 2026)
C-39	North Canal Bypass	North Canal Bypass	Active	2	White Oak Bayou	\$20,000,000	\$131,249,359	3rd	4.9	-	In-Progress	Planned (Q1 2031)
C-40	The Buffalo Bayou & Tributaries Resiliency Study	The Buffalo Bayou & Tributaries Resiliency Study	Active	1, 2, 3, 4	County-Wide Projects	\$1,738,303	\$46,105,403	2nd	6	Complete	-	-
C-41	Right-Of-Way Acquisition of Halls Bayou Flood Risk Management Project	Right-Of-Way Acquisition of Halls Bayou Flood Risk Management Project	Active	1, 2	Halls Bayou	\$2,292,606	\$4,200,000	2nd	6.7	In-Progress	Complete	-
C-41	Blue Bell Detention Basin	Blue Bell Stormwater Detention Basin	Active	2	Halls Bayou	\$173,891	\$9,326,327	2nd	6.7	-	In-Progress	Planned (Q1 2027)
C-41	Hahl North Stormwater Detention Basin	Hahl North Stormwater Detention Basin	Active	2	Halls Bayou	\$651,732	\$31,054,701	2nd	6.7	Complete	In-Progress	Planned (Q1 2029)
C-41	Mainstem Improvements Downstream of Hopper	Halls Bayou Channel Conveyance Improvements Downstream of Hopper	Active	2	Halls Bayou	\$760,061	\$7,385,772	2nd	6.7	Complete	In-Progress	Planned (Q1 2028)
C-41	Hardy West Stormwater Detention Basin	Hardy West Stormwater Detention Basin	Active	2	Halls Bayou	\$1,485,816	\$53,429,045	2nd	6.7	Complete	In-Progress	Planned (Q1 2029)
C-41	Isom Detention Basin	Isom Stormwater Detention Basin	Active	2	Halls Bayou	\$1,298,940	\$20,976,226	2nd	6.7	-	Complete	Planned (Q2 2027)
C-43	P138-01-01 Feasibility Analysis	Castlewood Area Channel Conveyance Improvements	Active	2	Greens Bayou	\$910,571	\$27,610,000	1st	7.7	Complete	In-Progress	Planned (Q2 2028)
C-44	Armand Bayou Floodplain Preservation	Armand Bayou Right-of-Way Acquisition and Floodplain Preservation	Active	2	Armand Bayou	\$10,870	\$10,870	2nd	6.05	-	Complete	-
C-44	Armand Bayou Right-of-Way Acquisition and Floodplain Preservation	Armand Bayou Right-of-Way Acquisition and Floodplain Preservation	Active	2	Armand Bayou	\$6,400,000	\$11,770,000	2nd	6.05	-	Complete	-
C-46	Construction of a stormwater detention basin on South Mayde Creek	South Mayde Creek Channel Conveyance Improvements and Stormwater Detention Basin	Active	4	Addicks Reservoir	\$898,579	\$27,380,946	1st	8	-	In-Progress	Planned (Q3 2029)
C-48	Grand Parkway at Clay Stormwater Detention Basin	Stormwater Detention Basin on South Mayde Creek Near the Grand Parkway Phase 1	Active	4	Addicks Reservoir	\$4,849,824	\$21,293,586	2nd	6.1	-	In-Progress	Planned (Q3 2027)
C-50	West Fork San Jacinto River Sand Trap Pilot Study	West Fork San Jacinto River Sand Trap Pilot Study	Closing	-	San Jacinto River	\$160,000	\$160,000	3rd	2.95	In-Progress	-	-
C-50	Upper San Jacinto Regional Sedimentation Study	Upper San Jacinto Regional Sedimentation Study	Closing	1, 2, 3, 4	San Jacinto River	\$162,500	\$162,500	3rd	2.95	In-Progress	-	-

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
C-52	Rehabilitation of Channels within Addicks Reservoir	Rehabilitation of Channels within Addicks Reservoir	Transferred	3, 4	Addicks Reservoir	\$1,048,239	\$1,600,647	3rd	4.65	-	In-Progress	-
C-53	Rehabilitation of Channels within Barker Reservoir	Rehabilitation of Channels within Barker Reservoir	Transferred	4	Barker Reservoir	\$522,542	\$10,000,000	3rd	3.45	-	Complete	In-Progress (Q1 2027)
C-57	Channel Improvements and Stormwater Detention Basins along F216-00-00	F216 Partnership Project for Drainage Improvements Along Little Cedar Bayou	Active	2	Galveston Bay	\$164,563	\$8,164,563	1st	8.2	Complete	Planned	Planned (Q2 2033)
C-58	Partnership Project with City of La Porte to Reduce the Risk of Flooding	Partnership Project with City of La Porte to Reduce the Risk of Flooding	Active	2	Galveston Bay	\$494,782	\$8,967,442	3rd	3.85	-	In-Progress	Planned (Q4 2031)
C-59	Excavation of Inwood Forest Stormwater Detention Basin	Inwood Forest Stormwater Detention Basin	Active	1	White Oak Bayou	\$66,804,357	\$81,392,598	2nd	6.8	-	Complete	In-Progress (Q2 2026)
CI-001	Clear Creek Channel Selective Clearing	Major Maintenance on Clear Creek Channel	Complete	2	Clear Creek	\$157,772	\$157,772	3rd	2.55	-	-	Complete (Q2 2019)
CI-010	Partnership Project with Jersey Village	Partnership Project with Jersey Village	Complete	3	White Oak Bayou	\$1,500,000	\$1,500,000	3rd	4.3	-	Complete	-
CI-011	Feasibility Study of Hidden Lake Townhomes in Partnership with City of Houston	Feasibility Study of Hidden Lake Townhomes	Complete	1	White Oak Bayou	\$0	\$0	3rd	3	Complete	-	-
CI-012	Reinforced Concrete Spillway	Major Maintenance of Cypress Creek and Tributaries	Active	1	Cypress Creek	\$1,145,092	\$1,145,092	3rd	4.85	-	Complete	Complete (Q3 2022)
CI-012	Major Maintenance of Cypress Creek and Tributaries Batch 3	Major Maintenance of Cypress Creek and Tributaries	Active	1, 3	Cypress Creek	\$13,905,624	\$14,032,302	3rd	4.85	-	-	Complete (Q2 2025)
CI-012	Major Maintenance Cypress Creek and Tributaries Batch 5	Major Maintenance of Cypress Creek and Tributaries	Active	1, 3	Cypress Creek	\$0	\$0	3rd	4.85	-	-	Complete (Q3 2023)
CI-012	Cypress Creek Channel Rehabilitation and SWDB, Main Stem, Batch 5	Senger Stormwater Detention Basin Phase 1 & Channel Rehabilitation at IH-45	Active	1, 3	Cypress Creek	\$510,657	\$32,002,545	3rd	4.85	-	Complete	Planned (Q1 2028)
CI-012	Major Maintenance of Cypress Creek and Tributaries	Major Maintenance of Cypress Creek and Tributaries	Active	1, 3, 4	Cypress Creek	\$11,465,276	\$15,002,344	3rd	4.85	Complete	In-Progress	In-Progress (Q3 2026)
CI-012	Cypress Creek Water shed	Major Maintenance of Cypress Creek and Tributaries	Active	3	Cypress Creek	\$12,955,014	\$12,955,414	3rd	4.85	-	Complete	Complete (Q4 2022)
CI-012	Major Maintenance Cypress Creek and Tributaries Batch 4	Major Maintenance of Cypress Creek and Tributaries	Active	3	Cypress Creek	\$11,932,527	\$15,075,508	3rd	4.85	-	-	In-Progress (Q2 2026)
CI-012	NSCD Channel Repairs	Major Maintenance of Cypress Creek and Tributaries	Active	3	Cypress Creek	\$426,298	\$5,160,247	3rd	4.85	-	In-Progress	Planned (Q4 2027)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
CI-012	Cypress Creek Channel Rehabilitation and SWDB, Main Stem, Batch 5	Senger Stormwater Detention Basin Phase 1 & Channel Rehabilitation at IH-45	Active	3	Cypress Creek	\$305,341	\$20,331,629	3rd	4.85	-	Complete	In-Progress (Q2 2027)
CI-012	Cypress Creek Watershed	Major Maintenance of Cypress Creek and Tributaries	Active	3, 4	Cypress Creek	\$2,983,900	\$2,983,900	3rd	4.85	-	-	Complete (Q4 2022)
CI-016	Hydraulic Evaluation of Bridge Crossings and High-flow Bypasses	Study to Evaluate Bridges and High-flow Bypasses	Complete	1, 2, 3, 4	Buffalo Bayou	\$371,420	\$371,420	3rd	4.6	Complete	-	-
CI-017	Spring Branch ISD Subsurface Detention Basin	Spring Branch ISD Subsurface Detention Basin	Active	-	Buffalo Bayou	\$0	\$20,000,000	4th	2.3	-	-	Complete (Q1 2026)
CI-018	Concrete Channel Lining Repairs	Concrete Channel Lining Repairs	Transferred	3	Buffalo Bayou	\$747,275	\$1,635,781	4th	1.45	-	Complete	In-Progress (Q2 2026)
CI-019	Investigations of Drainage Concerns in the Pleasantville Community	Investigations of Drainage Concerns in the Pleasantville Community	Complete	1, 2	San Jacinto River	\$0	\$0	3rd	3.8	-	-	-
CI-021	Investigations of Brookglen Area Flooding	Brookglen Stormwater Detention Basin Study	Complete	2	Armand Bayou	\$210,795	\$210,795	3rd	4.8	Complete	-	-
CI-022	Feasibility Study & Alternative Analysis To Reduce The Risk Of Flooding For Structures Near P130-05-01	Feasibility Study & Alternative Analysis To Reduce The Risk Of Flooding For Structures Near P130-05-01	Complete	1, 3	Greens Bayou	\$125,844	\$125,860	3rd	3.9	Complete	-	-
CI-023	Channel Conveyance Improvements along Horsepen Bayou and Tributaries at Harris County Flood Control Unit B104-00-00	Channel Conveyance Improvements along Horsepen Bayou and Tributaries at Harris County Flood Control Unit B104-00-00	Pausing	2	Armand Bayou	\$1,790,687	\$1,832,669	2nd	6.5	-	In-Progress	-
CI-027	City of South Houston Partnership Project for Design and Construction along Marilyn Place Ditch	COSH Partnership Improvement Project along Marilyn Place Ditch.	Complete	2	Sims Bayou	\$2,000,000	\$2,000,000	2nd	7	-	Complete	In-Progress (Q2 2026)
CI-028	Lake Houston Additional Gates (Partner w- CoH)	Lake Houston Gates	Active	1, 3	San Jacinto River	\$23,547	\$20,000,000	2nd	5.9	Complete	-	-
CI-029	Plum Creek Channel Improvements	Restoration of Plum Creek	Active	2	Sims Bayou	\$489,382	\$25,000,000	3rd	3.45	-	In-Progress	Planned (Q1 2030)
CI-030	Turkey Gully Bypass Stormwater Detention Basin	Turkey Gully Bypass Stormwater Detention Basin	Closing	1	White Oak Bayou	\$564,478	\$852,127	3rd	3.1	-	Complete	-
CI-030	West 21st Storm Water Detention Basin	West 21st Stormwater Detention Basin	Closing	1	White Oak Bayou	\$99,483	\$302,937	3rd	3.1	-	Complete	Complete (Q1 2024)
CI-031	Wallisville Outfall Tributary Study	Wallisville Outfall	Complete	1, 2	Hunting Bayou	\$648,092	\$848,092	2nd	5.4	Complete	-	-
CI-032	Micro Detention in White Oak Bayou Watershed	Micro Detention in White Oak Bayou Watershed	Complete	1, 2, 3, 4	White Oak Bayou	\$106,230	\$106,230	3rd	4	Complete	-	-

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
CI-033	Partnership Project with the City of Houston to Reduce the Risk of Flooding Around E105-00-00	Partnership Project with the City of Houston to Reduce the Risk of Flooding Around E105-00-00	Closing	1, 4	White Oak Bayou	\$0	\$0	3rd	4	Complete	-	-
CI-034	Brays Bayou Feasibility Fonden to Gessner	Brays Bayou Feasibility Fondren to Gessner	Complete	1, 4	Brays Bayou	\$201,719	\$201,719	3rd	4.45	Complete	-	-
CI-035	Regional Drainage Plan and Environmental Investigation in Cypress Creek Watershed	Regional Drainage Plan and Environmental Investigation	Complete	1, 3	Cypress Creek	\$722,864	\$722,864	2nd	6.4	Complete	-	-
CI-037	Channel Conveyance Restoration along Whiteheather Ditch	Channel Conveyance Restoration along Whiteheather Ditch	Complete	1	Sims Bayou	\$0	\$0	3rd	2.85	-	-	-
CI-038	Cypress Ditch Regional Flood Mitigation Project	Cypress Ditch Regional Flood Mitigation Project	Active	1	Brays Bayou	\$0	\$113,338,000	3rd	2.85	-	-	Planned (Q1 2030)
CI-039	Partnership Project with Nassau Bay to Reduce the Risk of Interior Flooding	Partnership Project with Nassau Bay to Reduce the Risk of Interior Flooding	Complete	2	Clear Creek	\$93,324	\$93,324	2nd	7.2	-	-	Complete (Q1 2019)
CI-59	Hunting Bayou Tributary Feasibility Study	Hunting Bayou Tributary Feasibility Study	Pausing*	1, 2	Hunting Bayou	\$531,336	\$1,607,055	3rd	3.45	Complete	-	-
CI-60	Panther Creek Stormwater Detention Basin	Panther Creek Channel Conveyance Improvement Project	Pausing*	1, 2	San Jacinto River	\$1,746,843	\$2,903,311	3rd	4.15	Complete	Planned	-
CI-61	Lake Houston Dredging	East Fork, West Fork, and Lake Houston Dredging	Complete	1, 3	San Jacinto River	\$7,278,626	\$50,000,000	4th	1.15	-	-	Complete (Q2 2023)
CI-62	Friendswood Regional Stormwater Detention Basin	Friendswood Regional Stormwater Detention Basin	Active	1, 2	Clear Creek	\$1,586,665	\$15,994,775	3rd	4.95	Complete	In-Progress	Planned (Q1 2029)
CI-62	Rough Grading for Friendswood Stormwater Detention Basin	Friendswood Regional Stormwater Detention Basin	Active	2	Clear Creek	\$6,087,992	\$8,005,225	3rd	4.95	-	Complete	Complete (Q4 2025)
CI-62	Clear Creek Stormwater Detention Basin Near 1959	Friendswood Regional Stormwater Detention Basin	Active	2	Clear Creek	\$0	\$0	3rd	4.95	-	-	-
CI-62	Whitcomb Terracing and Stormwater Detention Basin	Whitcomb Terracing and Stormwater Detention Basin	Active	2	Clear Creek	\$288,840	\$27,000,000	3rd	4.95	-	In-Progress	Planned (Q1 2032)
F-01	Morningside Place Drainage Project	Morningside Place Drainage Project	Active	1	Clear Creek	\$846,557	\$1,207,998	2nd	7.1	-	In-Progress	Complete (Q1 2025)
F-01	Phase 2 Morningside Place Drainage	Morningside Place Drainage Project	Active	1	Clear Creek	\$0	\$1,967,002	2nd	7.1	-	-	Planned (Q1 2027)
F-02	Hughes Stormwater Detention Basin	Hughes Stormwater Detention Basin	Active	1, 2	Clear Creek	\$3,015,681	\$6,100,000	1st	7.8	-	In-Progress	Planned (Q2 2030)
F-07	Keegans Bayou Area Drainage Improvements	Keegans Bayou Area Drainage Improvements	Active	1, 4	Brays Bayou	\$12,151,993	\$12,340,226	1st	8.5	Complete	In-Progress	-

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
F-07	Keegans Bayou Channel Conveyance Improvements on Tributary D118-14-00	Keegans Bayou Drainage Improvements Near Old Richmond Road	Active	4	Brays Bayou	\$1,394,652	\$16,213,750	1st	8.5	-	Complete	In-Progress (Q4 2026)
F-07	Keegans Bayou Stormwater Detention Basin Phase 2	Keegans Bayou Drainage Improvements Near Old Richmond Road	Active	4	Brays Bayou	\$174,982	\$16,537,880	1st	8.5	-	In-Progress	Planned (Q2 2030)
F-07	Keegans Bayou Stormwater Detention Basin Phase 3	Keegans Bayou Drainage Improvements Near Old Richmond Road	Active	4	Brays Bayou	\$0	\$44,781,736	1st	8.5	-	Planned	Planned (Q4 2030)
F-08	Fondren Diversion Channel	Fondren Diversion Channel	Pausing	1	Brays Bayou	\$251,995	\$438,145	2nd	6.4	-	Complete	-
F-08	Fondren Diversion Channel Study	Fondren Diversion Channel Drainage Improvements	Pausing	1, 4	Brays Bayou	\$547,188	\$547,188	2nd	6.4	Complete	-	-
F-09	Riggs Stormwater Detention Basin	Riggs Stormwater Detention Basin	Active	1	White Oak Bayou	\$10,007,261	\$11,126,939	1st	8	-	In-Progress	Complete (Q1 2023)
F-09	Riggs Stormwater Detention Basin Part 2	Riggs Stormwater Detention Basin	Active	1	White Oak Bayou	\$0	\$5,200,000	1st	8	-	-	Planned (Q2 2028)
F-09	Little White Oak Bayou Feasibility Study	Little White Oak Bayou Feasibility Study	Active	1, 2	White Oak Bayou	\$1,477,736	\$1,550,000	1st	8	Complete	-	-
F-09	Yale Stormwater Detention Basin	Yale Stormwater Detention Basin	Active	2	White Oak Bayou	\$3,034,538	\$5,635,000	1st	8	-	Complete	Complete (Q2 2026)
F-101	Investigations of General Drainage Improvements in Galveston Bay Watershed	Investigations of General Drainage Improvements in Galveston Bay Watershed	Complete	2	Galveston Bay	\$0	\$450,000	2nd	5.6	Complete	-	-
F-104	Vince Bayou Stormwater Conveyance Improvements	Vince Bayou Stormwater Conveyance Improvements	Pausing	2	Vince Bayou	\$1,273,166	\$7,508,411	2nd	7	-	In-Progress	-
F-106	Boudreaux Stormwater Detention Basin	Boudreaux Stormwater Detention Basin	Active	3	Willow Creek	\$1,603,246	\$52,410,211	2nd	6.3	-	In-Progress	Planned (Q1 2029)
F-106	Boudreaux Stormwater Detention Basin Phase 2	Boudreaux Stormwater Detention Basin	Active	3	Willow Creek	\$69,411	\$2,026,437	2nd	6.3	-	In-Progress	Planned (Q4 2029)
F-107	Right-of-Way Acquisition in Jackson Bayou Watershed	Jackson Bayou Property Acquisition	Active	3	Jackson Bayou	\$167,098	\$167,098	3rd	3.9	-	In-Progress	-
F-107	Jackson Bayou Stormwater Detention Basin - Phase 2	Stormwater Detention Basin Along Jackson Bayou	Active	3	Jackson Bayou	\$20,084	\$8,143,231	3rd	3.9	-	In-Progress	Planned (Q4 2028)
F-109	Battlebell Stormwater Detention Basins O500-03-00	Excavation and Construction of Battlebell Stormwater Detention Basins	Active	2	Goose Creek	\$0	\$650,000	3rd	3.05	-	-	-
F-110	Evaluation of Flooding Concerns in Huffman Area	Evaluation of Flooding Concerns in Huffman Area	Complete	3	County-Wide Projects	\$399,992	\$399,992	3rd	3.95	Complete	-	-
F-110	Luce Bayou Stormwater Detention Basin	Luce Bayou Stormwater Detention Basin	Active	3	Luce Bayou	\$5,977,802	\$18,879,135	3rd	3.95	-	In-Progress	Planned (Q1 2028)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
F-111	San Jacinto River Tributaries Study in Watersheds East of Lake Houston	San Jacinto River Tributaries East of Lake Houston Watershed	Active	1, 2, 3	San Jacinto River	\$1,149,229	\$14,330,867	2nd	5.1	Complete	In-Progress	Planned (Q2 2029)
F-111	San Jacinto River Tributaries East of Lake Houston Watershed PER	San Jacinto River Tributaries East of Lake Houston Watershed	Active	3	San Jacinto River	\$0	\$8,048,755	2nd	5.1	-	Planned	-
F-112	West Harris County Mitigation Bank	West Harris County Mitigation Bank	Transferred	3, 4	Cypress Creek	\$11,539,596	\$12,661,804	2nd	7.1	Complete	In-Progress	Planned (Q2 2029)
F-119	Storm Sewer And Channel Conveyance Improvement	Drainage Improvements Tributary J131-01-000	Pausing	3	Spring Creek Bayou	\$483,787	\$646,399	3rd	4.05	-	In-Progress	-
F-121	Cedar Bayou Lynchburg Sub-Regional Stormwater Detention Basin	Cedar Bayou Lynchburg Sub-Regional Stormwater Detention Basin	Complete	2, 3	Goose Creek	\$4,315,513	\$30,400,000	2nd	6	Complete	In-Progress	Planned (Q1 2031)
F-122	Halls Bayou Watershed Bond Implementation Program	Halls Bayou Watershed Bond Implementation Program	Closing	1, 2	Halls Bayou	\$19,438,513	\$46,087,188	N/A	N/A	-	In-Progress	-
F-123	Cedar Bayou Watershed Bond Implementation Program	Cedar Bayou Watershed Bond Implementation Program	Closing	2, 3	Cedar Bayou	\$6,707,271	\$8,605,997	N/A	N/A	In-Progress	-	-
F-124	Watershed Planning Study-Carpenter's Bayou Watershed	Watershed Planning Study- Carpenter's Bayou Watershed	Complete	1, 2, 3	Carpenters Bayou	\$498,933	\$498,933	2nd	6	Complete	-	-
F-14	Evaluation of Flooding Concerns in Kingwood Area	Evaluation of Flooding Concerns in Kingwood Area	Active	3	County-Wide Projects	\$661,006	\$700,000	2nd	6.9	Complete	-	-
F-14	Kingwood Diversion Ditch Improvements	Kingwood Diversion Ditch Conveyance Improvement Project	Active	3	San Jacinto River	\$1,053,618	\$47,578,698	2nd	6.9	-	In-Progress	Planned (Q2 2030)
F-14	Taylor Gully Channel Conveyance Improvements and Woodridge Stormwater Detention Basin	Taylor Gully Channel Conveyance Improvements and Woodridge Stormwater Detention Basin	Active	3	San Jacinto River	\$16,749,618	\$79,438,409	2nd	6.9	-	Complete	In-Progress (Q4 2027)
F-15	Atascocita Flood Reduction Study	Atascocita Flood Reduction Study	Pausing*	1, 3	San Jacinto River	\$541,586	\$1,552,356	4th	2.35	Complete	Planned	-
F-17	Right-of-Way Acquisition, Design and Construction of Wallisville Outfall	ROW Acquisition, Design, and Construction of Wallisville Outfall	Pausing	1, 2	Hunting Bayou	\$514,349	\$1,061,534	2nd	7.2	-	In-Progress	-
F-19	Spring Creek Right-of-Way Acquisition and Floodplain Preservation	Spring Creek Right-of-Way Acquisition and Floodplain Preservation	Closing	3, 4	Spring Creek Bayou	\$7,998,036	\$7,998,486	2nd	7.25	-	In-Progress	-
F-20	Cypress Creek Right-of-Way Acquisition and Floodplain Preservation	Cypress Creek Right-of-Way Acquisition and Floodplain Preservation	Active	1, 3, 4	Cypress Creek	\$72,744,828	\$99,975,000	2nd	6.85	-	In-Progress	-
F-20	Upper Cypress Creek Floodplain Preservation	Cypress Creek Right-of-Way Acquisition and Floodplain Preservation	Active	4	Cypress Creek	\$19,306,009	\$25,625,000	2nd	6.85	-	-	-

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
F-21	Concrete Channel Replacement from Cypress Creek to Saddlecreek Drive	Concrete Channel Replacement from Cypress Creek to Saddlecreek Drive, HCFCD Unit K129-00-00	Complete	3	Cypress Creek	\$3,972,143	\$4,054,775	3rd	3.25	-	Complete	Complete (Q4 2019)
F-22	Natural Stable Channel Design for Pillot Gully	Restoration of Pillot Gully	Complete	3	Cypress Creek	\$3,748,498	\$5,220,203	3rd	3.85	-	-	Complete (Q4 2023)
F-23	K163-00-00 Channel Conveyance Improvements	K163-00-00 Repair Project	Complete	3	Cypress Creek	\$7,695,705	\$7,873,509	3rd	4.8	-	-	Complete (Q3 2022)
F-24	Katy Hockley Mitigation Bank	Katy Hockley Wetlands Mitigation Bank	Complete	4	Cypress Creek	\$4,624,677	\$4,697,020	2nd	6.5	-	Complete	Complete (Q3 2021)
F-24	Revegetation and Environmental Mitigation	Revegetation and Environmental Mitigation	Complete	4	Cypress Creek	\$665,478	\$738,330	2nd	6.5	In-Progress	In-Progress	-
F-26	Little Cypress Creek Channel Conveyance Improvements	Property Acquisition and Services for Little Cypress Creek Frontier Program Components	Active	3	Little Cypress Creek	\$3,746,628	\$3,926,837	1st	8	-	In-Progress	-
F-26	Little Cypress Creek Channel Conveyance Improvements	Property Acquisition and Services for Little Cypress Creek Frontier Program Components	Active	3	Little Cypress Creek	\$3,894,656	\$4,844,703	1st	8	-	In-Progress	-
F-26	Little Cypress Creek Sub-Regional Frontier Program - E003	Property Acquisition and Services for Little Cypress Creek Frontier Program Components	Active	3, 4	Little Cypress Creek	\$30,177,818	\$48,112,046	1st	8	-	In-Progress	-
F-27	Zube Storm Water Detention Basin Phase 3	Zube Stormwater Detention Basin	Active	4	Little Cypress Creek	\$13,143,149	\$14,302,683	1st	8	-	Complete	Complete (Q4 2024)
F-28	Kluge Stormwater Detention Basin Improvements Phase 2 & 3	Kluge Stormwater Detention Basin	Active	3	Little Cypress Creek	\$11,598,702	\$35,168,098	1st	8	-	In-Progress	Planned (Q2 2027)
F-28	Kluge Stormwater Detention Basin - Phase 4	Kluge Stormwater Detention Basin	Active	3	Little Cypress Creek	\$0	\$25,767,288	1st	8	-	Planned	Planned (Q2 2031)
F-29	Mueschke East Stormwater Detention Basin Improvements	Mueschke East Stormwater Detention Basin Improvements	Active	3, 4	Little Cypress Creek	\$12,804,550	\$17,115,963	2nd	6.8	-	In-Progress	-
F-30	Schiel Stormwater Detention Basin Improvements	Schiel Stormwater Detention Basin Improvements	Pausing	3, 4	Little Cypress Creek	\$5,193,378	\$6,212,393	2nd	6.5	-	In-Progress	-
F-31	Mueschke West Stormwater Detention Basin Improvements	Mueschke West Stormwater Detention Basin Improvements	Pausing	3, 4	Little Cypress Creek	\$7,683,595	\$8,599,919	2nd	7.4	-	In-Progress	-
F-32	Hegar Stormwater Detention Basin Improvements	Hegar Stormwater Detention Basin Improvements	Pausing	4	Little Cypress Creek	\$7,837,060	\$8,841,262	2nd	5.15	-	In-Progress	-
F-33	Kleb Wood Stormwater Detention Basin Improvements	Kleb Wood Stormwater Detention Basin Improvements	Complete	4	Little Cypress Creek	\$3,442,864	\$4,247,535	3rd	4.55	-	Complete	Complete (Q2 2022)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
F-34	Mason Stormwater Detention Basin Improvements	Mason Stormwater Detention Basin Improvements	Pausing	4	Little Cypress Creek	\$9,834,776	\$10,536,758	2nd	5.45	-	In-Progress	-
F-35	Bauer-Hockley Stormwater Detention Basin Phase 1 Improvements	Bauer-Hockley Stormwater Detention Basin Improvements	Complete	4	Little Cypress Creek	\$4,727,418	\$4,727,418	1st	8.3	-	-	Complete (Q3 2020)
F-36	Willow Creek Right-of-Way Acquisition and Floodplain Preservation	Willow Creek Right-of-Way Acquisition and Floodplain Preservation	Complete	3, 4	Willow Creek	\$14,356,010	\$14,553,559	2nd	7.25	-	Complete	-
F-37	Channel Improvements from SH249 to Willow Creek	M124-00-00 Channel Improvements from SH249 to Willow Creek	Active	4	Willow Creek	\$18,447,014	\$89,202,285	2nd	5.15	-	In-Progress	Planned (Q3 2031)
F-37	E & R - Intersection of Holderrieth Rd and Humble Rd	M124-00-00 Channel Improvements from SH249 to Willow Creek	Active	4	Willow Creek	\$0	\$1,235	2nd	5.15	-	-	Complete (Q1 2026)
F-38	Design and Construction of Cypress Rosehill Stormwater Detention Basin	Design of Cypress Rosehill Stormwater Detention Basin	Active	4	Willow Creek	\$193,130	\$6,100,000	1st	7.6	-	In-Progress	Planned (Q2 2028)
F-39	Detailed alternative analysis for O119-00-00 and O200-00-00	Flood Risk Reduction Near the Highlands Reservoir	Complete	2, 3	Goose Creek	\$348,310	\$348,310	2nd	6	-	Complete	-
F-39	O119 & O200 Channels Improvements	O119 & O200 Channels Improvements	Complete	2, 3	Goose Creek	\$812,353	\$10,800,000	2nd	6	Complete	In-Progress	Planned (Q1 2031)
F-40	Regional Detention Embankment and Control Structure Improvements	Lower Greens Bayou Regional Detention Embankment and Control Structure Improvements - P500-01-00-E001	Complete	1	Greens Bayou	\$2,412,246	\$2,412,247	3rd	4.25	-	-	Complete (Q2 2020)
F-41	Advanced Alternative Analysis	Clawson Ditch Stormwater Detention Basin	Pausing	3	Cedar Bayou	\$1,864,340	\$2,015,578	2nd	5.45	-	Complete	-
F-42	Magee Gully Q114-00-00 Conveyance Improvements and Stormwater Detention	Channel Conveyance Improvements and Stormwater Detention Basin Along McGee Gully	Closing	2, 3	Cedar Bayou	\$814,182	\$832,860	4th	2.25	-	Complete	-
F-43	Q128-00-00 Channel Conveyance Improvements	Q128-00-00 Channel Conveyance Improvements and Stormwater Detention Basins	Pausing	3	Cedar Bayou	\$4,257,483	\$7,093,671	3rd	4.25	-	In-Progress	-
F-44	Detailed alternative analysis for Q130-00-00	Q130-00-00 Stormwater Detention Basin	Pausing	3	Cedar Bayou	\$623,324	\$700,000	2nd	6.25	-	Complete	-
F-44	Channel Improvement PER and Design	Q130-00-00 Stormwater Detention Basin	Pausing	3	Cedar Bayou	\$6,195,270	\$6,889,191	2nd	6.25	-	Complete	-
F-45	Detailed alternative analysis for Q134-00-00 and Q134-01-00	Forest Green Stormwater Detention Basin	Active	3	Cedar Bayou	\$1,591,091	\$7,242,659	2nd	5.15	-	Complete	Complete (Q1 2024)
F-45	Forest Green Stormwater Detention Basin - Phase 1	Forest Green Stormwater Detention Basin	Active	3	Cedar Bayou	\$339,854	\$19,757,341	2nd	5.15	-	Complete	Planned (Q2 2027)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
F-46	Cedar Bayou Main Stem I-10 to SH 146 Regional Detention Basin Improvement	Cedar Bayou Channel Conveyance Improvements and Regional Detention South of I-10	Pausing	2	Cedar Bayou	\$855,274	\$986,699	2nd	6.8	-	Complete	-
F-47	Cedar Bayou Regional Detention Between I-10 and FM 1942	Cedar Bayou Stormwater Detention Basin Between I-10 and FM 1942	Pausing	2, 3	Cedar Bayou	\$534,495	\$534,495	2nd	5.15	-	Complete	-
F-48	Design and Construction of Crosby Eastgate Mitigation Bank	Crosby Eastgate Mitigation Bank	Active	3	Cedar Bayou	\$627,045	\$1,750,000	2nd	5.7	-	In-Progress	Planned (Q1 2029)
F-51	Luce Bayou Watershed Row Acquisition And Floodplain Preservation	Luce Bayou Watershed Row Acquisition And Floodplain Preservation	Closing	3	Luce Bayou	\$0	\$0	2nd	6.35	-	-	-
F-52	Barker Reservoir Watershed Channel Rehabilitation & Restoration	Barker Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	4	Barker Reservoir	\$484,350	\$2,159,010	3rd	3.85	-	Complete	In-Progress (Q4 2026)
F-52	Barker Reservoir Sediment Removal Project	Barker Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	4	Barker Reservoir	\$4,854,274	\$8,770,537	3rd	3.85	-	Complete	In-Progress (Q4 2026)
F-52	Barker Reservoir Sediment Removal Program, Pkg 1	Barker Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	4	County-Wide Projects	\$5,098,695	\$5,098,695	3rd	3.85	-	-	Complete (Q3 2021)
F-52	Barker Reservoir Repair Package 1	Barker Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	4	County-Wide Projects	\$4,907,091	\$6,611,061	3rd	3.85	-	-	Complete (Q1 2025)
F-53	Addicks Bayou Sediment Removal Program - Phase II	Addicks Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	3, 4	Addicks Reservoir	\$13,775,680	\$13,775,680	3rd	3.85	-	In-Progress	Complete (Q4 2020)
F-53	Addicks Reservoir Watershed Channel Rehabilitation & Restoration	Addicks Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	3, 4	Addicks Reservoir	\$1,411,642	\$3,719,466	3rd	3.85	-	Complete	In-Progress (Q2 2026)
F-53	Addicks Reservoir Channel Rehabilitation & Restoration, Repair Package 3	Addicks Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	4	Addicks Reservoir	\$106,406	\$2,550,000	3rd	3.85	-	-	In-Progress (Q4 2026)
F-53	Addicks Sediment Removal and Excavation of Linear Detention	Addicks Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	1, 2, 3, 4	County-Wide Projects	\$13,779,671	\$13,779,671	3rd	3.85	-	-	Complete (Q2 2020)
F-53	Addicks Watershed Sediment Removal Program Package 2	Addicks Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	3, 4	County-Wide Projects	\$4,703,124	\$4,703,124	3rd	3.85	-	-	Complete (Q3 2021)
F-53	Addicks Watershed Repair Package 1	Addicks Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	3, 4	County-Wide Projects	\$9,272,919	\$9,528,544	3rd	3.85	-	-	Complete (Q2 2024)
F-53	Addicks Reservoir Repair Package 2.	Addicks Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	4	County-Wide Projects	\$1,981,220	\$2,319,370	3rd	3.85	-	-	Complete (Q3 2025)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
F-54	Upper Langham Creek Frontier Program	Upper Langham Creek Frontier Program	Pausing	3, 4	Addicks Reservoir	\$3,194,110	\$3,194,110	2nd	6.2	-	-	Complete (Q2 2024)
F-55	Bear Creek Row Acquisition And Floodplain Preservation	Ultimate Stormwater Conveyance Improvements on Bear Creek U102-00-00	Active	4	Addicks Reservoir	\$12,591,619	\$12,591,619	3rd	3.05	-	Complete	-
F-55	Ultimate Stormwater Conveyance Improvements on Bear Creek U102-00-00	Ultimate Stormwater Conveyance Improvements on Bear Creek U102-00-00	Active	4	Addicks Reservoir	\$0	\$0	3rd	3.05	Complete	-	-
F-55	Bear Creek Floodplain Preservation.	Ultimate Stormwater Conveyance Improvements on Bear Creek U102-00-00	Active	4	Addicks Reservoir	\$788,399	\$879,650	3rd	3.05	-	Complete	-
F-55	Bear Creek Stormwater Detention Basin	Ultimate Stormwater Conveyance Improvements on Bear Creek U102-00-00	Active	4	Addicks Reservoir	\$82,557	\$11,528,731	3rd	3.05	Complete	In-Progress	In-Progress (Q2 2027)
F-56	Feasibility Study of Upper Cypress Creek-Addicks Reservoir	Feasibility Study of Upper Cypress Creek-Addicks Reservoir	Complete	3, 4	Addicks Reservoir	\$10,715,414	\$10,715,414	1st	7.7	Complete	Complete	Complete (Q4 2021)
F-58	Excavation of Linear Detention along Buffalo Bayou	Excavation of Linear Detention along Buffalo Bayou between HWY 6 and Beltway 8	Closing	4	Buffalo Bayou	\$0	\$0	3rd	3.8	-	-	-
F-59	Spring Branch Creek Stabilization	Spring Branch Creek Repair	Complete	3	Buffalo Bayou	\$8,546,468	\$8,546,468	4th	2.25	-	Complete	-
F-69	Channel Conveyance and Stormwater Detention Improvements for Q136-00-00	Channel Conveyance and Stormwater Detention Improvements for Q136-00-00	Pausing	3	Cedar Bayou	\$1,312,157	\$1,466,911	3rd	3.65	-	Complete	-
F-69	Right-Of-Way Acquisition, Design and Construction of channel conveyance imp	Channel Conveyance and Stormwater Detention Improvements for Q136-00-00	Pausing	3	Cedar Bayou	\$0	\$0	3rd	3.65	-	-	-
F-70	ROW Acquisition for Channel Conveyance Improvements Upstream of FM 1960	Cedar Bayou Regional Stormwater Detention Basin Upstream of FM 1960	Pausing	3	Cedar Bayou	\$2,332,823	\$2,332,823	3rd	3.45	-	Complete	-
F-70	Cedar Bayou Regional Detention and Channel Improvements Upstream of FM 1960	Cedar Bayou Regional Stormwater Detention Basin Upstream of FM 1960	Pausing	3	Cedar Bayou	\$1,003,562	\$1,729,283	3rd	3.45	-	Complete	-
F-71	CDBG Watershed Planning Studies- Willow Creek Watershed	CDBG Watershed Planning Studies- Willow Creek Watershed	Complete	3, 4	Willow Creek	\$799,999	\$800,000	2nd	6.4	Complete	-	-
F-72	Baywood Stormwater Detention Basin	Baywood Stormwater Detention Basin	Complete	2	Armand Bayou	\$2,448,569	\$2,624,188	4th	2.35	-	Complete	Complete (Q2 2025)
F-73	CDBG Watershed Planning Studies: Jackson Bayou Watershed	Stormwater Detention Basin Along Jackson Bayou	Complete	3	Jackson Bayou	\$1,268,374	\$5,080,898	2nd	6	Complete	Complete	Planned (Q3 2026)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
F-75	CDBG Watershed Planning Studies- Spring Creek	CDBG Watershed Planning Studies- Spring Creek	Complete	3, 4	Spring Creek Bayou	\$440,880	\$450,000	2nd	6	Complete	-	-
F-76	Clear Creek Mitigation Bank	Clear Creek Mitigation Bank	Transferred	-	Clear Creek	\$5,769,189	\$6,039,268	2nd	7.1	Complete	Complete	-
F-78	CDBG- Watershed Planning Studies- Vince Bayou	Vince Bayou Watershed Planning Study	Complete	2	Vince Bayou	\$545,714	\$550,000	2nd	5.2	Complete	-	-
F-79	Buffalo Bayou Tributary W157-00-00 Drainage Analysis	Feasibility Study of W157-00-00 Drainage Improvements	Closing	4	Buffalo Bayou	\$379,938	\$400,000	3rd	3.6	Complete	-	-
F-80	Soldiers Creek Subwatershed Feasibility Study	Soldiers Creek Subwatershed Feasibility Study	Pausing	3	Buffalo Bayou	\$568,309	\$874,276	4th	1.75	Complete	-	-
F-81	Feasibility Study of W151-00-00 and W153-00-00	Feasibility Study of W151-00-00 and W153-00-00	Closing	3, 4	Buffalo Bayou	\$293,441	\$1,010,000	2nd	6.9	Complete	-	-
F-82	1119 Commerce Street Demolition	1119 Commerce Street Demolition	Complete	2	Buffalo Bayou	\$5,021,999	\$5,028,916	3rd	2.95	-	Complete	Complete (Q2 2022)
F-83	General Drainage Improvements in Addicks Watershed	General Drainage Improvements in Addicks Watershed	Active	-	Addicks Reservoir	\$0	\$26,000,000	1st	7.6	-	-	Complete (Q2 2026)
F-83	ROW Acquisition, Development, Design, and Construction of Detention Basin	John Paul Landing Northwest Stormwater Detention Basin	Active	4	Addicks Reservoir	\$2,946	\$2,946	1st	7.6	-	Complete	-
F-85	CDBG Watershed Planning Studies- Luce Bayou Watershed	CDBG Watershed Planning Studies- Luce Bayou Watershed	Complete	3	Luce Bayou	\$443,849	\$450,000	3rd	4.6	Complete	-	-
F-88	Mercer Stormwater Detention Basin	Mercer Stormwater Detention Basin	Active	1	Cypress Creek	\$25,610,726	\$32,079,830	2nd	5.7	-	Complete	Complete (Q1 2026)
F-88	Westador Stormwater Detention Basin	Westador Stormwater Detention Basin	Active	1	Cypress Creek	\$1,467,645	\$16,552,110	2nd	5.7	-	In-Progress	Planned (Q1 2027)
F-88	Mercer Stormwater Detention Basin Phase 2	Mercer Stormwater Detention Basin	Active	1, 3	Cypress Creek	\$0	\$0	2nd	5.7	-	-	-
F-89	Little Cypress Creek Sub-Regional Frontier Program Phase 2	Little Cypress Creek Sub-Regional Frontier Program Phase 2	Complete	3, 4	Little Cypress Creek	\$0	\$0	N/A	N/A	-	-	-
F-92	Bellfort Area Stormwater Conveyance Improvements	Bellfort Area Stormwater Conveyance Improvements	Active	2	Sims Bayou	\$1,030,930	\$13,445,144	1st	7.5	Complete	In-Progress	Planned (Q1 2030)
F-93	C124 Feasibility Analysis	South Acres Tributary Detention Basin and Channel Improvements	Pausing	1	Sims Bayou	\$7,029,371	\$7,029,371	3rd	3.85	Complete	Complete	-
F-93	South Acres Tributary Detention Basin and Channel Improvements	South Acres Tributary Detention Basin and Channel Improvements	Pausing	1	Sims Bayou	\$436,301	\$690,648	3rd	3.85	-	Complete	-
F-94	C143-00-00 Stormwater Conveyance Improvements and a Stormwater Detention Basin	C143-00-00 Stormwater Conveyance Improvements and a Stormwater Detention Basin	Pausing	1	Sims Bayou	\$534,911	\$2,073,519	2nd	6.5	Complete	In-Progress	-

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
F-95	Anderson Road and C144-00-00 Drainage Improvements	Anderson Road and C144-00-00 Drainage Improvements	Active	1	Sims Bayou	\$1,854,355	\$7199,555	1st	8	Complete	In-Progress	Planned (Q3 2028)
F-95	Anderson Stormwater Detention Basin Phase 2	Anderson Road and C144-00-00 Drainage Improvements	Active	1	Sims Bayou	\$0	\$2,800,445	1st	8	-	-	Planned (Q3 2028)
F-96	CDBG Watershed Planning Studies - Armand Bayou	CDBG Watershed Planning Studies - Armand Bayou	Complete	2	Armand Bayou	\$1,015,607	\$1,086,769	3rd	4.8	Complete	-	-
F-98	F212 Channel Conveyance Improvements	F212-00-00 Deer Creek Stormwater Conveyance Improvements	Pausing	2	Galveston Bay	\$625,052	\$728,543	2nd	5.1	-	Complete	-
F-98	F220-01 Channel Conveyance Improvements	F220-01 Channel Conveyance Improvements	Pausing	2	Galveston Bay	\$0	\$0	2nd	5.1	-	-	-
F-99	Red Bluff Stormwater Detention Basin	Red Bluff Stormwater Detention Basin	Pausing	2	Armand Bayou	\$2,182,699	\$4,554,740	2nd	6.7	-	Complete	-
Z-01	Hurricane Harvey District Home Buyout Program	Countywide Property Acquisition Projects	Complete	-	County-Wide Projects	\$9,193,131	\$9,193,188	N/A	N/A	-	Complete	-
Z-01	Countywide Floodplain Preservation and Right of Way	Countywide Property Acquisition Projects	Complete	-	County-Wide Projects	\$45,740,759	\$45,749,730	N/A	N/A	-	Complete	-
Z-02	Partnership Project with Spencer Road PUD	Drainage Improvements within Spencer Road PUD	Active	3, 4	Addicks Reservoir	\$0	\$4,377,012	N/A	N/A	-	Complete	-
Z-02	Partnership Project on Clay Road Bridge PER	Partnership Project with City of Houston and METRO on Clay Road Bridge PER	Active	4	Addicks Reservoir	\$110,696	\$332,087	N/A	N/A	-	Complete	-
Z-02	Brookglen Subdivision Drainage Improvements	Brookglen Subdivision Drainage Improvements	Active	2	Armand Bayou	\$2,900,023	\$11,950,010	N/A	N/A	-	In-Progress	In-Progress (Q4 2027)
Z-02	College Park Subdivision Drainage Improvement	College Park Subdivision Drainage Improvement	Active	2	Armand Bayou	\$3,106,264	\$9,180,633	3rd	4.25	-	In-Progress	Planned (Q4 2028)
Z-02	Partnership Project De-lo-Elaine Stormwater Detention Basin	De-lo-Elaine Stormwater Detention Basin Partnership Project	Active	2	Armand Bayou	\$1,005,985	\$2,011,955	N/A	N/A	-	-	Complete (Q1 2022)
Z-02	Partnership Project for Heritage Addition With Deer Park	Partnership Project for Heritage Addition With Deer Park	Active	2	Armand Bayou	\$2,047,461	\$4,094,922	N/A	N/A	-	Complete	Complete (Q4 2021)
Z-02	Partnership Project with Pasadena- Bliss Meadows	Partnership Project with Pasadena in Bliss Meadows Area	Active	2	Armand Bayou	\$738,000	\$2,630,000	N/A	N/A	-	Complete	Complete (Q3 2022)
Z-02	Red Bluff Road Drainage Improvements	Red Bluff Road Drainage Improvements	Active	2	Armand Bayou	\$1,046,739	\$2,543,364	N/A	N/A	-	Complete	Complete (Q2 2025)
Z-02	Meyergrove Detention Basin Phase 2	Meyergrove Phase 2 Detention Basin	Active	1	Brays Bayou	\$0	\$1,200,000	N/A	N/A	-	In-Progress	Planned (Q1 2027)
Z-02	Meyergrove Detention Basin Phase 1	Meyergrove Stormwater Detention Basin	Active	1	Brays Bayou	\$18,508,471	\$23,107,072	N/A	N/A	-	Complete	Complete (Q1 2025)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
Z-02	City of Bellaire Master Drainage Concept Plan	City of Bellaire Master Drainage Concept Plan	Active	1, 4	Brays Bayou	\$351,000	\$702,000	N/A	N/A	Complete	-	-
Z-02	COH Partnership Project for Construction of Three Detention Basins along Brays Bayou	COH Partnership Project for Construction of Three Detention Basins along Brays Bayou.	Active	1, 4	Brays Bayou	\$7,516,335	\$18,902,108	N/A	N/A	-	Complete	Complete (Q1 2024)
Z-02	D112-00-00 Flood Risk Reduction Project	D112-00-00 Flood Risk Reduction Project	Active	1, 4	Brays Bayou	\$1,840,493	\$2,100,000	N/A	N/A	-	Complete	-
Z-02	D100-00-00 TIRZ 20 Repairs	D100-00-00 TIRZ 20 Repairs	Active	4	Brays Bayou	\$1,500,000	\$6,232,049	N/A	N/A	-	-	Complete (Q4 2021)
Z-02	Detention on City of Houston ROW at S Braeswood and W 610 Loop	Detention on City of Houston ROW at S Braeswood and W 610 Loop	Active	4	Brays Bayou	\$397,827	\$2,116,906	N/A	N/A	-	Complete	Complete (Q4 2020)
Z-02	Buffalo Bayou W100-00-00 Boat Ramp at Tony Marron Park	Partnership Project with Buffalo Bayou Partnership in Tony Marron Park	Active	1, 2	Buffalo Bayou	\$1,680,000	\$5,820,655	N/A	N/A	-	Complete	In-Progress (Q1 2027)
Z-02	Jensen to McCall Bank Stabilization N. Bank	Partnership Project with Buffalo Bayou Partnership to Stabilize Northern Bank	Active	1, 2	Buffalo Bayou	\$2,750,000	\$5,500,000	N/A	N/A	-	Complete	Complete (Q1 2026)
Z-02	St George Place and Surrounding Area Feasibility Study	Feasibility study with St. George Redevelopment	Active	1, 3, 4	Buffalo Bayou	\$400,000	\$800,000	N/A	N/A	Complete	-	-
Z-02	Cloverleaf Area Drainage Improvements	Cloverleaf Area Drainage Improvements	Active	2	Carpenters Bayou	\$12,770,388	\$17,314,850	N/A	N/A	-	Complete	Complete (Q2 2025)
Z-02	Cloverleaf Area Drainage Improvements - Phase 2	Cloverleaf Area Drainage Improvements	Active	2	Carpenters Bayou	\$0	\$60,696,868	2nd	5.9	-	Planned	Planned (Q3 2033)
Z-02	Danubina/East James Drainage Improvements Cedar Bayou Tributary Q103-00-00	Danubina/East James Drainage Improvements Cedar Bayou Tributary Q103-00-00	Active	2	Cedar Bayou	\$1,715,374	\$33,817,364	N/A	N/A	-	In-Progress	-
Z-02	Bayside Terrace Subdivision Drainage Improvements	Bayside Terrace Subdivision Improvements Project	Active	2	Clear Creek	\$2,873,518	\$7,336,459	N/A	N/A	-	Complete	Complete (Q3 2025)
Z-02	Lower Clear Creek Flood Mitigation Plan - P006	Lower Clear Creek Flood Mitigation Plan	Active	2	Clear Creek	\$416,000	\$1,490,000	N/A	N/A	Complete	-	-
Z-02	CDBG-DR Administration 2023	CDBG Administration	Active	-	County-Wide Projects	\$1,970,725	\$19,322,032	N/A	N/A	-	-	-
Z-02	CDBG-MIT Administration 2023	CDBG Administration	Active	-	County-Wide Projects	\$1,819,144	\$43,347,826	N/A	N/A	-	-	-
Z-02	COH Partnership project of 24 Flood Mitigation Projects	COH Partnership Project Collaboration of 24 Flood Mitigation Projects	Active	-	County-Wide Projects	\$0	\$39,300,000	N/A	N/A	-	Complete	In-Progress (Q4 2027)
Z-02	Z-02 / Z-04 / Z-05 Strategic Reserve	Z-02 / Z-04 / Z-05 Strategic Reserve	Active	-	County-Wide Projects	\$0	\$90,009,573	N/A	N/A	In-Progress	-	-

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
Z-02	HCFWSD 61 Tower Oaks and Barwood Drainage Improvements	HCFWSD 61 Tower Oaks and Barwood Drainage Improvements	Active	3	County-Wide Projects	\$496,658	\$826,694	N/A	N/A	-	-	Complete (Q4 2019)
Z-02	East TC Jester SWDB	East T.C. Jester Stormwater Detention Basin	Active	3	Cypress Creek	\$318,884	\$36,569,869	3rd	4.35	-	Complete	In-Progress (Q1 2027)
Z-02	East T.C. Jester Stormwater Detention Basin - Compartment 1B	East T.C. Jester Stormwater Detention Basin	Active	3	Cypress Creek	\$0	\$25,868,287	3rd	4.35	-	-	Planned (Q1 2028)
Z-02	HC MUD 249/HCFCF ILA	HC MUD 249/HCFCF ILA	Active	3	Cypress Creek	\$775,557	\$1,551,114	N/A	N/A	-	-	Complete (Q3 2021)
Z-02	HC WCID 110/HC MUD 249/HCFCF ILA	HC WCID 110/HC MUD 249/HCFCF ILA	Active	3	Cypress Creek	\$211,764	\$423,528	N/A	N/A	-	-	Complete (Q3 2022)
Z-02	Meadowhill RMUD Partnership	Meadowhill RMUD Partnership	Active	3	Cypress Creek	\$1,358,810	\$2,717,620	N/A	N/A	-	-	Complete (Q4 2023)
Z-02	West T.C. Jester Stormwater Detention Basin	West T.C. Jester Stormwater Detention Basin	Active	3	Cypress Creek	\$838,389	\$17,695,342	3rd	4.35	-	In-Progress	Planned (Q4 2028)
Z-02	Galveston Bay Park Feasibility Study	Partnership Project to Study Galveston Bay Park Plan	Active	2	Galveston Bay	\$250,000	\$1,000,000	N/A	N/A	Complete	-	-
Z-02	City of Baytown Partnership	City of Baytown South Main Storm Drain Improvements, O101-01-00-E001	Active	2	Goose Creek	\$2,260,000	\$4,520,000	N/A	N/A	-	-	In-Progress (Q2 2026)
Z-02	W. Texas Ave. Drainage Improvement Project	City of Baytown West Texas Avenue Drainage Improvements, O101-00-00-G001	Active	2	Goose Creek	\$710,408	\$4,491,847	N/A	N/A	-	Complete	In-Progress (Q2 2026)
Z-02	GCCISD/Baytown/HCFCF ILA	Partnership Project with City of Baytown and Goose Creek Consolidated Independent School District, O101-00-00-E002	Active	2	Goose Creek	\$641,387	\$1,841,600	N/A	N/A	-	-	Complete (Q1 2025)
Z-02	COH Partnership Project - Biscayne at Cityview Apartments	COH Partnership Project - Biscayne at Cityview Apartments	Active	1	Greens Bayou	\$18,892,168	\$37,782,836	N/A	N/A	-	Complete	-
Z-02	Partnership with WCID 109 for Local Flood Damage Reduction	Partnership with WCID 109 for Local Flood Damage Reduction	Active	1	Greens Bayou	\$374,963	\$735,588	N/A	N/A	-	-	Complete (Q3 2021)
Z-02	P130-02-00 Channel Repair and Weir Replacement	Channel Repair along P130-02-00	Active	3	Greens Bayou	\$1,496,760	\$2,278,056	N/A	N/A	-	Complete	Complete (Q3 2023)
Z-02	Channel Repair along P130-02-00	Channel Repair along P130-02-00	Active	3	Greens Bayou	\$911,268	\$1,617,773	N/A	N/A	-	Complete	Complete (Q4 2025)
Z-02	Investigation of Potential Sand Trap Locations Along the San Jacinto River	Investigation of Potential Sand Trap Locations Along the San Jacinto River	Active	-	San Jacinto River	\$128,820	\$328,820	N/A	N/A	Complete	-	-

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
Z-02	Boggy Gully Drainage and Flood Control Study	Boggy Gully Drainage and Flood Control Study	Active	2	San Jacinto River	\$42,280	\$84,960	N/A	N/A	Complete	-	-
Z-02	Deer Park Gardens Subdivision Drainage Improvement	Deer Park Gardens Subdivision Drainage Improvement	Active	2	San Jacinto River	\$163,608	\$554,136	N/A	N/A	-	Complete	Complete (Q3 2022)
Z-02	West Baytown Phase 1 Storm Sewer Improvement Project	West Baytown Phase 1 Storm Sewer Improvement Project	Active	2	San Jacinto River	\$839,234	\$8,607,680	2nd	7.2	-	Complete	Planned (Q2 2027)
Z-02	Partnership Project - Drainage Improvements for Indian Shores Subdivision	Partnership Project - Drainage Improvements for Indian Shores Subdivision	Active	3	San Jacinto River	\$130,000	\$260,000	N/A	N/A	-	Complete	-
Z-02	Shepherd Park Terrace and E116 Watershed Planning Project	Shepherd Park Terrace and E116 Watershed Planning Project	Active	1	White Oak Bayou	\$412,016	\$450,000	N/A	N/A	Complete	-	-
Z-02	Partnership Project with Jersey Village to Reduce the Risk of Flooding	Jersey Village Partnership Projects	Active	1, 2, 3, 4	White Oak Bayou	\$0	\$0	N/A	N/A	-	-	-
Z-02	Kolbe Road Subdivision Drainage Project	Kolbe Road Drainage Improvements	Active	3	White Oak Bayou	\$5,486,514	\$20,328,305	2nd	7.1	-	In-Progress	Planned (Q4 2028)
Z-03	Addicks Tributary Watershed Planning Study	Addicks Tributary Watershed Planning Study	Active	4	Addicks Reservoir	\$399,650	\$455,000	N/A	N/A	Complete	-	-
Z-03	County-Wide Level of Service Analysis for Channels in Harris County	Countywide Ongoing Planning	Active	-	County-Wide Projects	\$2,398,834	\$2,500,000	N/A	N/A	Complete	-	-
Z-03	Standardized Project Benefits & Communications	Countywide Ongoing Planning	Active	-	County-Wide Projects	\$747,794	\$1,626,448	N/A	N/A	-	Complete	-
Z-03	Flood Control Standard Estimating Process Development and Implementation	Countywide Ongoing Planning	Active	-	County-Wide Projects	\$2,394,726	\$3,975,045	N/A	N/A	In-Progress	-	-
Z-03	On Call H&H Services	Countywide Ongoing Planning	Active	-	County-Wide Projects	\$904,235	\$1,400,000	N/A	N/A	In-Progress	-	-
Z-03	Investigations for the Watershed Planning Program	Countywide Ongoing Planning	Active	-	County-Wide Projects	\$639,673	\$2,351,925	N/A	N/A	In-Progress	-	-
Z-03	Winfield Stormwater Detention Basin Study	Countywide Ongoing Planning	Active	1	Greens Bayou	\$209,081	\$412,884	N/A	N/A	Complete	-	-
Z-03	Feasibility Study of Tributary P125-00-00	Northwood Manor Area Drainage Improvements project	Active	1, 2	Greens Bayou	\$497,405	\$1,550,000	N/A	N/A	Complete	Planned	-
Z-03	Watershed Planning Study for Lower Greens Bayou Watershed	Countywide Ongoing Planning	Active	1, 2, 3	Greens Bayou	\$681,908	\$707,967	N/A	N/A	Complete	-	-
Z-03	Green Bayou P138 Tributary Improvements Study in partnership with TxDOT	Countywide Ongoing Planning	Active	2	Greens Bayou	\$521,605	\$521,605	N/A	N/A	Complete	-	-

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
Z-04	John Paul Landing Central Cell Excavation	John Paul Landing Central Cell Excavation	Active	4	Addicks Reservoir	\$10,265,953	\$12,048,262	N/A	N/A	-	-	Complete (Q4 2020)
Z-04	Crossing at Porter Road	Porter Road at U201-09-00	Active	4	Addicks Reservoir	\$52,173	\$333,023	N/A	N/A	-	Complete	Complete (Q3 2023)
Z-04	South Willow Detention Basin Expansion	South Willow Detention Basin Expansion	Active	1, 4	Brays Bayou	\$7,950	\$7,950	N/A	N/A	-	Complete	-
Z-04	Wilson Gulley Storm Sewer Repair	Wilson Gulley Storm Sewer Repair	Active	3, 4	Buffalo Bayou	\$0	\$800,000	N/A	N/A	-	-	Complete (Q4 2024)
Z-04	Forest Manor & Lake Houston Woodland Terrace	Drainage and Infrastructure Improvements for a Forest Manor Secs. 1 & 2 and Lake Houston Woodland Terrace Subdivision	Active	3	Cedar Bayou	\$265,688	\$2,284,909	N/A	N/A	-	Complete	Complete (Q3 2022)
Z-04	Flood Risk Management Study for Lower Clear Creek and Dickinson Bayou	Flood Risk Management Study for Lower Clear Creek and Dickinson Bayou	Active	2	Clear Creek	\$0	\$1,250,000	N/A	N/A	In-Progress	-	-
Z-04	Unmitigated Flow Study	Unmitigated Flow Study within East Fork and West Fork San Jacinto River and Clear Creek Watershed	Active	1, 2, 3	County-Wide Projects	\$235,189	\$350,000	N/A	N/A	Complete	-	-
Z-04	L113 Grant Road Outfall	L113 Grant Road Outfall	Active	3	County-Wide Projects	\$0	\$200,000	N/A	N/A	-	Complete	-
Z-04	Inverness Forest Levee Modifications	Inverness Forest Levee Modifications	Active	1, 3	Cypress Creek	\$4,842,004	\$6,475,690	N/A	N/A	Complete	Complete	Complete (Q2 2025)
Z-04	Cypress Park Stormwater Detention Basin Expansion	Cypress Park Stormwater Detention Basin Extension	Active	3	Cypress Creek	\$1,500,000	\$1,500,000	N/A	N/A	-	Complete	-
Z-04	Cypress Park Stormwater Detention Basin Extension	Cypress Park Stormwater Detention Basin Extension	Active	3	Cypress Creek	\$0	\$1,304,786	N/A	N/A	-	In-Progress	-
Z-04	Cypresswood and Jones Road Stormwater Detention Basin	Cypresswood and Jones Road Stormwater Detention Basin	Active	3	Cypress Creek	\$0	\$1,364,539	N/A	N/A	-	Planned	-
Z-04	Senger Stormwater Detention Basin	Senger Stormwater Detention Basin Phase 1 & Channel Rehabilitation at IH-45	Active	3	Cypress Creek	\$378,473	\$1,106,829	3rd	N/A	-	In-Progress	-
Z-04	Telge Stormwater Detention Basin	Telge Stormwater Detention Basin	Active	3	Cypress Creek	\$0	\$1,000,000	N/A	N/A	-	Planned	-
Z-04	East Houston Medical Center Detention Project	East Houston Medical Center Stormwater Detention Basin	Active	2	Greens Bayou	\$3,501,109	\$3,558,252	N/A	N/A	-	In-Progress	-
Z-04	Eastex Freeway Forest Secs 3 & 4	Eastex Freeway Forest Subdivision Drainage Improvements - 2019	Active	2	Greens Bayou	\$81,273	\$2,152,846	N/A	N/A	-	Complete	Complete (Q2 2022)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
Z-04	Aldine Mail Route Improvements	Isom Stormwater Detention Basin	Active	2	Halls Bayou	\$0	\$5,288,789	N/A	N/A	-	-	Complete (Q1 2024)
Z-04	Kowis Street	Kowis Street Reconstruction Project	Active	2	Halls Bayou	\$2,600,000	\$2,868,036	N/A	N/A	-	Complete	Complete (Q3 2023)
Z-04	Newport Drainage Improvements Project	Newport Drainage Improvements Project	Active	3	Jackson Bayou	\$203,172	\$203,172	N/A	N/A	-	Complete	-
Z-04	Wortham Estates Stormwater Detention Basin	Wortham Estates Stormwater Detention Basin	Active	3	White Oak Bayou	\$6,681,750	\$6,681,750	N/A	N/A	-	Complete	-
Z-05	Goforth Park Enhancements	Goforth Park Enhancements	Active	3	Addicks Reservoir	\$1,500,000	\$4,500,000	N/A	N/A	-	-	Complete (Q2 2024)
Z-05	Fluvial Geomorphic Assessment	Fluvial Geomorphic Assessment to Improve Bank Stability and Resiliency of Buffalo Bayou	Active	1, 2, 4	Buffalo Bayou	\$289,002	\$289,002	N/A	N/A	Complete	Complete	-
Z-05	Buffalo Bayou Park Revegetation and Biostabilization	Buffalo Bayou Park Revegetation and Biostabilization	Active	1, 4	Buffalo Bayou	\$837,595	\$1,375,000	N/A	N/A	-	-	Complete (Q4 2024)
Z-05	Drainage Reuse Initiative (DRI) Feasibility Study	Drainage Reuse Initiative (DRI) Feasibility Study	Active	-	County-Wide Projects	\$1,048,826	\$1,048,826	N/A	N/A	Complete	-	-
Z-05	Infiltration Study	Impact of Tree Planting in Detention Basins on Water Infiltration	Active	-	County-Wide Projects	\$448,174	\$448,174	N/A	N/A	In-Progress	-	-
Z-05	Rain Garden Demonstration Project	Rain Garden Demonstration Project	Active	-	County-Wide Projects	\$124,815	\$200,000	N/A	N/A	-	In-Progress	-
Z-05	Native Grass Demonstration RFP Project	Consulting Services for Native Seed Mix Development	Active	2, 4	County-Wide Projects	\$897,405	\$972,189	N/A	N/A	-	-	Complete (Q1 2026)
Z-05	Native Grass Demonstration RFP Project Houston Wilderness	Native Grass Demonstration RFP Project Houston Wilderness	Active	2, 4	County-Wide Projects	\$182,841	\$188,834	N/A	N/A	-	-	Complete (Q4 2023)
Z-05	Cypress Park Stormwater Detention Basin Expansion Project	Cypress Park Stormwater Detention Basin Extension	Active	3	Cypress Creek	\$3,500,000	\$3,500,000	N/A	N/A	-	-	Complete (Q1 2024)
Z-05	Pilot Study Design of The Hill at Sims Greenway Stormwater Detention Basin Water Fountain	Design of The Hill at Sims Greenway Stormwater Detention Basin Water Fountain	Active	1	Sims Bayou	\$0	\$500,000	N/A	N/A	-	In-Progress	Planned (Q3 2026)
Z-06	2018 Bond Program Cost of Issuance	2018 Bond Program Cost of Issuance	Active	-	County-Wide Projects	\$151,400	\$10,000,000	N/A	N/A	-	In-Progress	-
Z-07	2018 Bond Program Reserve	2018 Bond Program Reserve	Active	-	County-Wide Projects	\$0	\$172,727,543	N/A	N/A	In-Progress	-	-
Z-08	Stormwater Tunnel Feasibility Study	Preliminary Engineering Study for Large Diameter Tunnels for Stormwater Conveyance	Active	-	County-Wide Projects	\$2,799,766	\$2,800,000	N/A	N/A	Complete	Complete	-

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
Z-08	Buffalo Bayou Tributaries Resiliency Study	Buffalo Bayou and Tributaries Resiliency Study (BBTRS)	Active	1, 2, 3, 4	County-Wide Projects	\$2,927,730	\$5,392,719	N/A	N/A	Complete	-	-
Z-08	SAFER Study	Preliminary Engineering Study for Large Diameter Tunnels for Stormwater Conveyance	Active	1, 2, 3, 4	County-Wide Projects	\$7,074,050	\$29,750,000	N/A	N/A	In-Progress	-	-
Z-09	Harris County Flood Forecasting System	Harris County Flood Warning System Upgrades and Expansion	Active	-	County-Wide Projects	\$536,432	\$585,620	N/A	N/A	-	Complete	-
Z-09	HCFCF Regional Flood Warning System and Public Outreach Project	Harris County Flood Warning System Upgrades and Expansion	Active	-	County-Wide Projects	\$546,037	\$1,746,692	N/A	N/A	-	Complete	-
Z-10	Modeling, Assessment, and Awareness Project (MAAP-next)	Countywide Floodplain Mapping Update	Active	-	County-Wide Projects	\$24,931,130	\$28,621,070	N/A	N/A	Complete	-	-
Z-11	Community Engagement and Public Outreach Services	Countywide Community Engagement and Public Outreach Services	Active	-	County-Wide Projects	\$6,283,187	\$10,174,999	N/A	N/A	-	In-Progress	-
Z-Buy-out	Flood Mitigation Assistance (FMA) Buyout Grant 2017	Countywide Home Buyout Program	Active	-	County-Wide Projects	\$5,731,464	\$11,705,836	N/A	N/A	-	Complete	-
Z-Buy-out	Hazard Mitigation Grant Program DR-4332 Buyout	Countywide Home Buyout Program	Active	-	County-Wide Projects	\$112,799,980	\$354,596,491	N/A	N/A	Complete	In-Progress	-
Z-Buy-out	FMA 2020 Home Buyout	Countywide Home Buyout Program	Active	-	County-Wide Projects	\$7,161,781	\$17,330,728	N/A	N/A	-	In-Progress	-
Z-Buy-out	FMA 2022 Buyout	Countywide Home Buyout Program	Active	-	County-Wide Projects	\$247,704	\$12,427,558	N/A	N/A	-	In-Progress	-
Z-Buy-out	FMA 2020 Motel	Countywide Home Buyout Program	Active	2	Greens Bayou	\$5,813,228	\$5,872,719	N/A	N/A	-	Complete	-
Z-Storm-Rep	Slope and Toe Erosion Repairs - X068	Countywide Storm Repair Projects	Active	1, 4	Buffalo Bayou	\$9,004,870	\$9,004,870	N/A	N/A	-	-	Complete (Q4 2020)
Z-Storm-Rep	Harvey NRCS Agreement 2 - Support Services	Countywide Storm Repair Projects	Active	-	County-Wide Projects	\$2,949,679	\$2,949,679	N/A	N/A	-	-	Complete (Q4 2020)
Z-Storm-Rep	Harvey NRCS Agreement 3 - Support Services	Countywide Storm Repair Projects	Active	-	County-Wide Projects	\$4,431,401	\$7,809,974	N/A	N/A	-	-	Complete (Q1 2021)
Z-Storm-Rep	Harvey Disaster Recovery Repairs - Clear Creek , Armand, & Sims Bayou	Countywide Storm Repair Projects	Active	1, 2	County-Wide Projects	\$924,208	\$924,208	N/A	N/A	-	-	Complete (Q2 2020)
Z-Storm-Rep	Hurricane Harvey Recovery Repairs Greens Bayou Watershed	Countywide Storm Repair Projects	Active	1, 2	County-Wide Projects	\$7,236,262	\$7,236,262	N/A	N/A	-	-	Complete (Q3 2020)
Z-Storm-Rep	Harvey Disaster Recovery Repairs White Oak & Greens Bayou Watersheds	Countywide Storm Repair Projects	Active	1, 2	County-Wide Projects	\$2,584,673	\$2,584,673	N/A	N/A	-	-	Complete (Q3 2020)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
Z-Storm-Rep	Harvey Disaster Recovery Repairs	Countywide Storm Repair Projects	Active	1, 2	County-Wide Projects	\$2,156,891	\$2,156,891	N/A	N/A	-	-	Complete (Q3 2020)
Z-Storm-Rep	Harvey Disaster Recovery Repairs - Cypress Creek Watershed	Countywide Storm Repair Projects	Active	1, 2, 3	County-Wide Projects	\$587,877	\$587,877	N/A	N/A	-	-	Complete (Q1 2020)
Z-Storm-Rep	Harvey Disaster Recovery Repairs Greens Bayou Watershed	Countywide Storm Repair Projects	Active	1, 2, 3	County-Wide Projects	\$3,383,995	\$3,383,995	N/A	N/A	-	-	Complete (Q3 2020)
Z-Storm-Rep	Harvey Disaster Recovery Repairs -	Countywide Storm Repair Projects	Active	1, 2, 3	County-Wide Projects	\$2,686,743	\$2,686,743	N/A	N/A	-	-	Complete (Q3 2020)
Z-Storm-Rep	Addicks Reservoir, Barker Reservoir Watersheds Pkg 2	Addicks/Barker Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	1, 2, 3, 4	County-Wide Projects	\$460,916	\$13,340,070	3rd	N/A	-	Complete	In-Progress (Q3 2026)
Z-Storm-Rep	Harvey Disaster Recovery Repairs - Brays Bayou & Buffalo Bayou Watersheds	Countywide Storm Repair Projects	Active	1, 2, 3, 4	County-Wide Projects	\$1,052,032	\$1,052,032	N/A	N/A	-	-	Complete (Q2 2020)
Z-Storm-Rep	Harvey Disaster Recovery Repairs Cypress Creek Watershed	Countywide Storm Repair Projects	Active	1, 3	County-Wide Projects	\$3,272,405	\$3,272,405	N/A	N/A	-	-	Complete (Q3 2020)
Z-Storm-Rep	Harvey Disaster Recovery Repairs Addicks & White Oak Watersheds	Countywide Storm Repair Projects	Active	1, 3, 4	County-Wide Projects	\$4,965,260	\$4,965,260	N/A	N/A	-	-	Complete (Q4 2020)
Z-Storm-Rep	Harvey Disaster Recovery Repairs - Cypress Creek Watershed	Countywide Storm Repair Projects	Active	3	County-Wide Projects	\$8,982,374	\$8,982,374	N/A	N/A	-	-	Complete (Q3 2020)
Z-Storm-Rep	Harvey Disaster Recovery Repairs - Spring, Cypress & Willow Creek Watersheds	Countywide Storm Repair Projects	Active	3	County-Wide Projects	\$2,697,961	\$2,697,961	N/A	N/A	-	-	Complete (Q2 2020)
Z-Storm-Rep	Harvey Disaster Recovery Repairs - Cypress Creek Watersheds	Countywide Storm Repair Projects	Active	3	County-Wide Projects	\$4,676,840	\$4,676,840	N/A	N/A	-	Complete	Complete (Q4 2020)
Z-Storm-Rep	Addicks Reservoir, Barker Reservoir Watersheds Pkg 1	Addicks/Barker Reservoir Channel Rehabilitation, Restoration, and Sediment Removal	Transferred	3, 4	County-Wide Projects	\$699,281	\$29,826,225	3rd	N/A	-	Complete	In-Progress (Q4 2026)
Z-Storm-Rep	Harvey Disaster Recovery Repairs Addicks Reservoir	Countywide Storm Repair Projects	Active	4	County-Wide Projects	\$6,640,573	\$6,640,573	N/A	N/A	-	-	Complete (Q3 2020)
Z-Storm-Rep	Harvey Disaster Recovery Repairs Addicks Reservoir Watershed	Countywide Storm Repair Projects	Active	4	County-Wide Projects	\$6,114,177	\$6,114,177	N/A	N/A	-	-	Complete (Q3 2020)
Z-Storm-Rep	Harvey Disaster Recovery Repairs Addicks Reservoir & Barker Reservoir	Countywide Storm Repair Projects	Active	4	County-Wide Projects	\$7,720,777	\$7,720,777	N/A	N/A	-	-	Complete (Q3 2020)
Z-Storm-Rep	Cypress Creek Watershed Sediment Removal Pkg 1	FEMA Sediment Removal Program - Cypress Creek	Active	3	Cypress Creek	\$545,676	\$12,420,952	N/A	N/A	-	In-Progress	Planned (Q4 2028)

BOND ID	PROJECT SUB GROUP NAME	PROJECT NAME	BOND ID STATUS	PRE-CINCT	WATERSHED	SPENT TO DATE	CURRENT BUDGET	QUARTILE RANKING	PRIORITIZATION SCORE	PLANNING STATUS	ENGINEERING STATUS	CONSTRUCTION STATUS
Z-Storm-Rep	Cypress Creek Watershed Sediment Removal Pkg 2	FEMA Sediment Removal Program - Cypress Creek	Active	3	Cypress Creek	\$535,836	\$15,684,202	N/A	N/A	-	In-Progress	Planned (Q4 2028)
Z-Storm-Rep	Kickerillo Mischer-Preserve - Erosion Repairs	FEMA Sediment Removal Program - Kickerillo	Active	3	Cypress Creek	\$189,000	\$8,194,730	N/A	N/A	-	In-Progress	Planned (Q2 2032)
Z-Storm-Rep	Kickerillo-Mischer Preserve Channel Rehabilitation	Kickerillo-Mischer Preserve Channel Rehabilitation	Active	3	Cypress Creek	\$0	\$0	N/A	N/A	-	Complete	-
Z-Storm-Rep	Greens Bayou Watershed Pkg 1	FEMA Sediment Removal Program - Greens Bayou	Active	1	Greens Bayou	\$210,847	\$5,135,130	N/A	N/A	-	In-Progress	Planned (Q4 2028)
Z-Storm-Rep	Greens Bayou Watershed Pkg 2	FEMA Sediment Removal Program - Greens Bayou	Active	1, 2	Greens Bayou	\$429,823	\$7,649,481	N/A	N/A	-	In-Progress	Planned (Q1 2029)
Z-Storm-Rep	Greens Bayou Watershed Pkg 4	FEMA Sediment Removal Program - Greens Bayou	Active	1, 2, 3	Greens Bayou	\$832,150	\$22,318,412	N/A	N/A	-	In-Progress	Planned (Q3 2029)
Z-Storm-Rep	Greens Bayou Watershed Pkg 5	FEMA Sediment Removal Program - Greens Bayou	Active	1, 2, 3	Greens Bayou	\$810,867	\$19,183,877	N/A	N/A	-	In-Progress	Planned (Q4 2028)
Z-Storm-Rep	Greens Bayou Watershed Pkg 3	FEMA Sediment Removal Program - Greens Bayou	Active	1, 2, 3	Greens Bayou	\$778,694	\$15,704,342	N/A	N/A	-	In-Progress	Planned (Q1 2029)
Z-Storm-Rep	General Erosion and Outfall Repairs	Countywide Storm Repair Projects	Active	2	Halls Bayou	\$3,144,530	\$3,144,530	N/A	N/A	-	Complete	Complete (Q3 2020)
Z-Storm-Rep	Little Cypress Creek Watershed Sediment Removal	FEMA Sediment Removal Program - Little Cypress Creek	Active	3	Little Cypress Creek	\$855,905	\$22,919,501	N/A	N/A	-	In-Progress	Planned (Q4 2028)
Z-Storm-Rep	Spring Creek Watershed Sediment Removal	FEMA Sediment Removal Program - Spring Creek	Active	3	Spring Creek Bayou	\$744,905	\$50,759,268	N/A	N/A	-	In-Progress	Planned (Q3 2030)
Z-Storm-Rep	White Oak Bayou Desilt (DRP Sediment Removal)	FEMA Sediment Removal Program - White Oak Bayou	Active	1	White Oak Bayou	\$0	\$299,674	N/A	N/A	-	In-Progress	Planned (Q1 2029)
Z-Storm-Rep	Willow Creek Watershed Sediment Removal Pkg 1	FEMA Sediment Removal Program - Willow Creek	Active	3	Willow Creek	\$497,661	\$13,179,424	N/A	N/A	-	In-Progress	Planned (Q2 2029)
Z-Storm-Rep	Willow Creek Watershed Sediment Removal Pkg 2	FEMA Sediment Removal Program - Willow Creek	Active	3	Willow Creek	\$287,901	\$6,613,047	N/A	N/A	-	In-Progress	Planned (Q3 2029)
Z-Storm-Rep	Willow Creek Watershed Sediment Removal Pkg 3	FEMA Sediment Removal Program - Willow Creek	Active	3	Willow Creek	\$832,839	\$24,207,750	N/A	N/A	-	In-Progress	Planned (Q3 2030)
Z-Subdiv	Harris County Engineering Funding Transfer	Harris County Engineering Funding Transfer	Transferred	-	County-Wide Projects	\$80,000,000	\$80,000,000	N/A	N/A	-	-	Complete (Q2 2025)