Harper Brothers Construction LLC
Project Title: Northpark Drive Overpass Project (T-1013)
Owner: Lake Houston Redevelopment Authority
HBC Job No: 2215
Date Prepared: 1/15/2026
Prepared By: Josh Laney

OPERATIONS		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	**Crew**	1/18	1/19	1/20	1/21	1/22	1/23	1/24	1/25	1/26	1/27	1/28	1/29	1/30	1/31	2/1	2/2	2/3	2/4	2/5	2/6	2/7
Storm Sewer Stage 2 - WB Northpark Sta 54+50 Project End - East of King's Mill to Project End	HBC (Javier)		X	X																		
King's Mill Storm Sewer - Phase 2 - 3 inlets and 2 24" RCP Laterals	HBC (Javier)				X	X	X			X	X											
Storm Sewer Stage 2 Inlets - EB Northpark - Anderson Rd. to Italiano's	HBC (Javier)											X	X	X			X	X	X	X	X	
Backfill Back OF Curb - WB Northpark - East of King's Mill to Project End	HBC (Lalo)		X	X																		
Prep Subgrade for Fast Track paving - EB Northpark @ LP 494 Tie in	HBC (Lalo)		X																			
Prep Subgrade King's - Phase 2	HBC (Lalo)				X	X	X			X												
Backfill Back Curb - East of King's Mill to Project End	HBC (Lalo)										X	X	X	X			X	X	X	X	X	
Excavate in the South Detention Pond	HBC (Lalo)																X	X	X	X	X	
Traffic Switch - WB Northpark - Project End to RR Tracks	HBC (Lalo)			N																		
Traffic Switch - Kings Mill from Phase 1 to Phase 2	HBC (Lalo)			N																		
Prepare/Pour Inlet Blockouts - 54+50 to Project End	HBC (Juan Carlos)		X	X																		
Prep Fast Track paving - NB Northpark @ LP 494 Tie in South of Northpark	HBC (Juan Carlos)		X	X	X	X	X			X												
Pour Fast Track paving - NB Northpark @ LP 494 Tie in South of Northpark	HBC (Juan Carlos)				X					X												
Prep 15" Fast Track Paving - Kings Mill Phase 2 (2 Pours)	HBC (Juan Carlos)										X	X	X	X			X	X				
Pour 15" Fast Track Paving - Kings Mill Phase 2 (2 Pours)	HBC (Juan Carlos)													X				X				
Prep Fast Track paving - NB Northpark @ LP 494 Tie in North of Northpark	HBC (Juan Carlos)																		X	X	X	X
Pour Fast Track paving - NB Northpark @ LP 494 Tie in North of Northpark	HBC (Juan Carlos)																				X	
Prep 12" CRCP Slipform Paving - EB East of Railroad Tracks (Marco's Pizza to DQ)	HBC (Mike Walker)		X	X	X																	
Pour 12" CRCP Slipform Paving - EB East of Railroad Tracks (Marco's Pizza to DQ)	HBC (Mike Walker)				X																	
Demo Existing EB Lanes @ I-69 Tie In - (Night Work)	HBC (Javier)						N	X														
Place 24" Storm Lateral @ Sta 12+34 (Night Work)	HBC (Javier)						N	X														
Prep 15" Fast Track Paving - EB Northpark @ I-69 Tie in Lane 2&3 - Night Closure	HBC (Lalo)							X														
Prep 15" Fast Track Paving - EB Northpark @ I-69 Tie in Lane 2&3 - Night Closure	HBC (Mike Walker)							X														
Pour 15" Fast Track Paving - EB Northpark @ I-69 Tie in Lane 2&3	HBC (Juan Carlos)							N														
Open EB Northpark @ I-69 Tie in Lane 2&3	HBC (Lalo)								X													
Prep Driveways - East of the Railroad Tracks	Moran Construction									X	X	X	X	X			X	X	X	X	X	
Pour Driveways - East of the Railroad Tracks	Moran Construction		X							X		X		X			X		X		X	
Prep Sidewalk - East of the Railroad Tracks	Moran Construction			X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Pour Prep Sidewalk - East of the Railroad Tracks	Moran Construction				X		X			X		X		X			X		X		X	
CTMS Conduit Installation on the North side of Northpark	Third Coast		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Pedestrian Signal Work I-69 @ Northpark	Third Coast		X	X	X	X	X															
Illumination Foundations - East of the Railroad Tracks	Third Coast									X	X	X	X	X			X	X	X	X	X	
Sanitary Force Main Bore - Kingwood Storage to Anderson RD	HBC & Double A		X	X	X	X	X	X														