



February 6, 2024

Brian Garcia
Customer Service Manager
Entergy Texas, Inc.
21001 Eastex Freeway Service Rd.
New Caney, Texas 77357
Bgarcia@entergy.com

Re: Utility Relocation Notification Letter
Northpark Drive Overpass Project
WBS No. T-1013 / N-T10000-0001-3

Dear Mr. Garcia:

Pursuant to Section 37-3 of the City of Houston (City) Public Utilities Ordinance, this letter shall serve as written notice to Entergy of the Public Works Project referenced above and conflicts with your facilities that require relocation.

Based on information provided by your company to our agent, Lake Houston Redevelopment Authority, and their consultants, HNTB and IMS Engineers, the attached table identifies the Entergy utility pole conflicts with the road widening and bridge overpass improvements.

The City requests that Entergy submit a proposed schedule for relocation of their facilities to the City for approval. We request that you submit this proposed schedule by February 16, 2024 and plan for completion of all relocation activities within 30 days of this notification. If relocation cannot be completed within 30 days, the submittal must provide justification for the additional time and the mitigation measures Entergy is employing to ensure expeditious completion within the proposed schedule.

In making this determination and requirement, we recognize that the potential requirement for relocation was previously communicated to you by the City and its agents as follows:


- City of Houston Utility Coordination Meetings (10/8/20, 12/10/20, 01/14/21, 2/11/21, 3/11/21, 2/10/22, 3/10/22, 4/14/22)
- Utility Relocation Consultant Emails (12/07/20, 06/21/21, 06/30/22, 07/22/22, 08/19/22, 09/20/22, 10/21/22, 01/11/23, 01/24/23, 03/03/23, 05/17/23, 07/19/23, 08/23/23, 10/16/23, 10/26/23, 12/01/23, 12/13/24, 01/16/24)

In the course of these communications, Entergy was given the opportunity to confer with the City concerning the design of the above specified project in order to reduce relocation impacts. Furthermore, Entergy was provided sufficient plans and drawings with respect to this public works project to enable the design and relocation of their facilities.




If you would like to discuss with the City the specific conflicts identified and your proposed schedule to resolve them, please contact Mr. Richard Smith (832-395-2322, richard.smith@houstontx.gov) and Mr. Shapoor Golshan (832-395-2444, shapoor.golshan@houstontx.gov) within 5 business days from the date of this notice to schedule a coordination meeting.

Sincerely,

DocuSigned by:

A93C410B72B3453...
Carol Ellinger Haddock, P.E.
Director
Houston Public Works



DocuSigned by:

606AE9FC66A94CC...
Tina Paez
Director
Administration and Regulatory Affairs



Enclosure:

cc: Wade Carpenter, Entergy Services, LLC
Walter Lee, Entergy Texas
Director, HPW Capital Projects
Director, HPW Transportation & Drainage Operations

Utility Relocation Notification Letter

Table 1 – Utility Pole Conflicts, West and East of SL 494

No.	STREET, & STATION	OFFSET	EXISTING FACILITY	PROPOSED FACILITY	DESCRIPTION	COMMENT
1	NorthPark Dr, STA 27+08	50' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening and bridge overpass
2	NorthPark Dr, STA 27+11	90' RT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening and bridge overpass
3	NorthPark Dr, STA 28+38	57' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening and bridge overpass
4	NorthPark Dr, STA 29+33	57' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening and bridge overpass
5	NorthPark Dr, STA 31+29	57' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening and bridge overpass
6	NorthPark Dr, STA 32+72	55' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening
7	NorthPark Dr, STA 34+90	58' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening
8	NorthPark Dr, STA 35+70	63' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening
9	NorthPark Dr, STA 37+10	63' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening
10	NorthPark Dr, STA 38+05	63' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening
11	NorthPark Dr, STA 39+81	65' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening
12	NorthPark Dr, STA 41+50	65' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening
13	NorthPark Dr, STA 42+80	68' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening
14	NorthPark Dr, STA 43+05	67' LT	Electric pole	Road widening & new bridge	Potential Conflict	Conflict with road widening