Harper Brothers Construction LLC
Project Title: Northpark Drive Overpass Project (T-1013)
Owner: Lake Houston Redevelopment Authority
HBC Job No: 2215
Date Prepared: 02/05/2026
Prepared By: Josh Laney

OPERATIONS		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Work Location & Description	**Crew**	2/8	2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16	2/17	2/18	2/19	2/20	2/21	2/22	2/23	2/24	2/25	2/26	2/27	2/28
Storm Sewer Stage 2 Inlets - EB Northpark - Anderson Rd. to Italiano's	HBC (Javier)		X	X	X	X	X	X		X	X											
Storm Laterals EB Northpark East or RR Tracks - 4 Locations	HBC (Javier)											X	X	X	X							
7X6 RCB Across Northpark @ LP 494	HBC (Javier)																X	X	X	X	X	
Embankment Work in the UPRR ROW	HBC (Lalo)		X	X	X	X	X			X	X	X	X	X								
EB Traffic Switch East of the RR Tracks (NIGHT)	HBC (Lalo)									X												
Prep Subgrade for Fast Track paving - Anderson Rd. Phase 2	HBC (Lalo)		X	X	X	X	X	X														
Excavate/Grade in the North Detention Pond	HBC (Lalo)										X	X	X	X	X		X	X	X	X	X	
Prep Fast Track paving - EB Northpark Tie in to LP 494	HBC (Juan Carlos)		X	X	X																	
Pour Fast Track paving - EB Northpark Tie in to LP 494	HBC (Juan Carlos)				X																	
Prep 15" Fast Track Paving - Kings Mill Phase 2	HBC (Juan Carlos)		X	X	X	X	X															
Pour 15" Fast Track Paving - Kings Mill Phase 2	HBC (Juan Carlos)				X		X															
Prep Fast Track paving - Anderson Rd. Phase 2	HBC (Juan Carlos)									X	X	X	X	X								
Pour Fast Track paving - Anderson Rd. Phase 2	HBC (Juan Carlos)													X								
Prep 12" CRCP WB Northpark Public Storage to Extra Space Storage	HBC (Juan Carlos)																X	X	X	X	X	X
Pour 12" CRCP Slipform Paving - EB East of Railroad Tracks (Marco's Pizza to DQ)	HBC (Juan Carlos)																	X		X		X
Open EB Northpark @ I-69 Tie in Lane 2&3 (EVENING/NIGHT)	HBC (Lalo)	X																				
Prep Driveway/Paving - Dairy Queen/Christian Brothers	Moran Construction		X	X	X	X	X															
Pour Driveway/Paving - Dairy Queen/Christian Brothers	Moran Construction				X		X															
Prep Sidewalk - East of the Railroad Tracks	Moran Construction									X	X	X	X	X			X	X	X	X	X	
Pour Prep Sidewalk - East of the Railroad Tracks	Moran Construction									X		X		X			X		X		X	
CTMS Conduit Installation on the North side of Northpark	Third Coast		X	X	X	X	X			X	X	X	X	X								
Illumination Foundations - East of the Railroad Tracks	Third Coast		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Sanitary Force Main Bore - Kingwood Storage to Anderson RD	HBC (Munoz) & Double A		X	X	X	X	X															